Modernization and Reconstruction of Hungarian – Serbian Railway Connection in the Territory of the Republic of Serbia, for Section Novi Sad – Subotica - State Border (Kelebija)

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad - Subotica- Državna granica (Kelebija)

XXVI PRIVREMENA SITUACIJA Br. 038
XXVI Interim payment certificate No. 038

Amount / Iznos: $

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
I	**CONSTRUCTION FEE / Troškovi izvođenja radova**	**1.127.925.700,00**	**97,00%**	**1.058.786.825,33**	**1.076.568.679,69**	**95,45%**	**17.781.854,36**
1	Architectural Works / Arhitektonski radovi	16.600.314,00	1,43%	12.864.867,86	13.691.035,02	82,47%	826.167,16
2	Substructure Works / Radovi na donjem stroju	209.735.688,00	18,04%	206.736.201,95	207.053.892,45	98,72%	317.690,50
3	Superstructure Works / Radovi na gornjem stroju	249.437.955,00	21,45%	239.169.571,47	241.415.981,15	96,78%	2.246.409,68
4	Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak	253.938.256,00	21,84%	248.432.354,12	248.668.708,06	97,92%	236.353,94
5	Access Road and Road detour / Pristupni putevi i devijacije	27.374.721,00	2,35%	25.199.489,27	26.010.273,24	95,02%	810.783,97
6	Drainage Works / Drenažni radovi	8.971.793,00	0,77%	4.986.346,65	5.056.777,87	56,36%	70.431,22
7	Overhead contact system / Kontaktna mreža	80.679.702,00	6,94%	75.853.516,39	79.325.132,18	98,32%	3.471.615,79
8	Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS	22.273.130,00	1,92%	19.879.247,75	20.315.070,95	91,21%	435.823,20
9	Power Supply / Napajanje	26.601.912,00	2,29%	23.275.687,16	23.377.723,46	87,88%	102.036,30
10	Signaling System / Signalno-sigurnosni sistemi	116.510.191,00	10,02%	105.172.296,99	111.705.174,17	95,88%	6.532.877,18

No.	PART/DEO	Contracted Works / Ugovoreni radovi		Previous Completed Works/ Ukupno izvedeni radovi po predhodnim situacijama	Total Completed Works / U kupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji
		Amount/Cena (USD)	Rate/Proporcija (%)	Amount/Cena (USD)	Amount/Cena (USD)	Completed ratio / Procenat završenosti	Amount/Cena (USD)
11	Telecommunication Syetem / Telekomunikacioni sistemi	71.650.868,00	6,16%	61.247.461,50	63.588.637,80	88,75%	2.341.176,30
12	Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije	5.809.444,00	0,50%	4.178.605,73	4.278.804,20	73,65%	100.198,47
13	Mechanical installations and works / Mašinske instalacije i radovi	2.610.409,00	0,22%	765.227,60	765.227,60	29,31%	0,00
14	Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema	1.371.233,00	0,12%	546.511,45	640.252,95	46,69%	93.741,50
15	Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine	34.360.084,00	2,95%	30.479.439,44	30.675.988,59	89,28%	196.549,15
II	**DESIGN FEE / TROŠKOVI PROJEKTOVANJA**	**34.884.300,00**	**3,00%**	**34.709.878,00**	**34.709.878,00**	**99,50%**	0,00
1	Design Fee (PGD) / Troškovi projektovanja (PGD)	17.442.150,00	1,50%	17.442.150,00	17.442.150,00	100,00%	0,00
2	Design Fee (PZI) / Troškovi projektovanja (PZI)	17.442.150,00	1,50%	17.267.728,00	17.267.728,00	99,00%	0,00
TOTAL/UKUPNO		**1.162.810.000,00**	**100,00%**	**1.093.496.703,33**	**1.111.278.557,69**	**95,57%**	**17.781.854,36**

Note:1.Additonal payments under Contract are not included in this Table of Price and shall be paid separately according to Contract.
2.The payment for each unit shall be paid duly completion of that unit.
3.Advance payment are not included in this Table of Price as defined in the Annex 1.

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : _____

Amount approved By Supervisor /
Potpis odgovornog nadzornog organa: _____

Date/Datum : 02.10.2024

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Novi Sad railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Novi Sad**										
7	Landscaping works / Spoljno uređenje	Completion of landscaping works / Završetak spoljnog uređenja	1	93.410	93.410	0,90	84.069,00	0,95	88.739,50	0,05	4.670,50
D	**Architectural design of extension and reconstruction of building for electrical engineering operations – OCL section Novi Sad / Projekat arhitekture dogradnje i rekonstrukcije zgrade ETP deonice Kontaktne Mreže u Novom Sadu**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	134.543	134.543	0,20	26.908,60	0,50	67.271,50	0,30	40.362,90
F	**Architectural design of building for signalling and telecommunications with movements inspector in Sajlovo location, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u službenom mestu Sajlovo sa spoljnim uređenjem**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	115.879	115.879	0,90	104.291,10	0,93	107.767,47	0,03	3.476,37
H	**Architectural design of building for signalling and telecommunications with movements inspector in Rumenka location, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u službenom mestu Rumenka sa spoljnim uređenjem**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	115.879	115.879	0,80	92.703,20	0,90	104.291,10	0,10	11.587,90
M	**Architectural design of pedestrian and bicycle subway / Projekat arhitekture pešačko-biciklističkog pothodnika**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	9.047	9.047	0,80	7.237,60	0,90	8.142,30	0,10	904,70

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
N	**Architectural design of building for signalling and telecommunications with movements inspector in Stepanovićevo stopping place, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u stajalištu Stepanovićevo sa spoljnim uređenjem**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	108.566	108.566	0,70	75.996,20	0,85	92.281,10	0,15	16.284,90
Q	**Architectural design reconstruction and extension of building for signalling and telecommunications with movements inspector in Zmajevo railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK sa otpravnikom u železničkoj stanici Zmajevo**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	61.560	61.560	0,80	49.248,00	0,90	55.404,00	0,10	6.156,00
X	**Architectural design of building for signalling and telecommunications with movements inspector in Lovćenac / Mali Iđoš railway station, including landscaping / Projekat arhitekture zgrade za SS i TK sa otpravnikom u železničkoj stanici Lovćenac / Mali Iđoš sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	159.576	159.576	0,85	135.639,60	0,90	143.618,40	0,05	7.978,80
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	174.780	174.780	0,45	78.651,00	0,90	157.302,00	0,45	78.651,00
AA	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Bačka Topola railway station / Projekat arhitekture rekonstrukcije i adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Bačka Topola**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	177.257	177.257	0,82	145.350,74	0,90	159.531,30	0,08	14.180,56

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AB	**Architectural design of reconstruction and extension of building for signalling and telecommunications in Bačka Topola railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK u železničkoj stanici Bačka Topola**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	131.940	131.940	0,84	110.829,60	0,90	118.746,00	0,06	7.916,40
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	62.533	62.533	0,60	37.519,80	0,90	56.279,70	0,30	18.759,90
AE	**Architectural design of pedestrian and bicycle subway / Projekat arhitekture pešačko-biciklističkog pothodnika**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	13.074	13.074	0,00	0,00	0,90	11.766,60	0,90	11.766,60
AF	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Žednik railway station / Projekat arhitekture rekonstrukcije i sanacije fasade stanične zgrade sa spoljnim uređenjem u železničkoj stanici Žednik**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	147.317	147.317	0,82	120.799,94	0,90	132.585,30	0,08	11.785,36
2	Landscaping / Spoljno uređenje	Completion of Landscaping works / Završetak spoljnog uređenja	1			0,00	0,00	0,70	0,00	0,70	0,00
AG	**Architectural design of reconstruction and extension of building for signalling and telecommunications with movements inspector in Žednik railway station / Projekat arhitekture rekonstrukcije i dogradnje zgrade za SS i TK sa otpravnikom u železničkoj stanici Žednik**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	65.931	65.931	0,90	59.337,90	0,95	62.634,45	0,05	3.296,55

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AJ	**Architectural design of reconstruction and rehabilitation of the facade of station building, including landscaping, in Naumovićevo railway station / Projekat arhitekture rekonstrukcije i sanacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Naumovićevo**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	40.866	40.866	0,64	26.154,24	0,80	32.692,80	0,16	6.538,56
AK	**Architectural design of reconstruction and extension of building for signalling and telecommunications with movements inspector in Naumovićevo railway station / Projekat arhitekture rekonstrukcije I dogradnje zgrade za SS i TK sa otpravnikom u železničkoj stanici Naumovićevo**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	54.193	54.193	0,60	32.515,80	0,80	43.354,40	0,20	10.838,60
AL	**Architectural design of subway and canopy in Naumovićevo railway station / Projekat arhitekture pothodnika I nadstrešnice u železničkoj stanici Naumovićevo**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	90.347	90.347	0,07	6.324,29	0,80	72.277,60	0,73	65.953,31
AM	**Architectural design of reconstruction and adaptation of the station building, including landscaping in Subotica railway station / Projekat rekonstrukcije I adaptacije stanične zgrade sa spoljnim uređenjem u železničkoj stanici Subotica putnička**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	1.854.202	1.854.202	0,81	1.501.903,62	0,84	1.557.529,68	0,03	55.626,06
3	Reparation and upgrading of canopy with platform No.1 / Rekonstrukcija i dogradnja nadstrešnice prvog perona	Completion of reparation and upgrading of canopy with platform No.1 / Završetak rekonstrukcije i dogradnje nadstrešnice prvog perona	1	255.949	255.949	0,09	23.035,41	0,92	235.473,08	0,83	212.437,67
AN	**Architectural design of adaptation and extension of building for signalling and telecommunications in Subotica passenger railway station / Projekat arhitekture adaptacije i dogradnje zgrade za SS I TK u železničkoj stanicI Subotica putnička**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	138.745	138.745	0,84	116.545,80	0,90	124.870,50	0,06	8.324,70

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AO	**Architectural design of subway and canopy in Subotica passenger railway station / Projekat arhitekture pothodnika i nadstrešnice u železničkoj stanici Subotica putnička**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	157.254	157.254	0,75	117.940,50	0,90	141.528,60	0,15	23.588,10
AR	**Architectural design of building for electrical engineering operations – OCL section Subotica / Projekat arhitekture zgrade ETP deonice Kontaktne Mreže u Subotici**										
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	409.365	409.365	0,75	307.023,75	0,88	360.241,20	0,13	53.217,45
AS	**Architectural design of service building of Serbia Cargo, Ministry of Interior, Inspection and Customs authorities, including landscaping in Subotica freight railway station / Projekat arhitekture službene zgrade za Srbija Kargo, Infrastrukturu železnice Srbije, Carinu, MUP i Inspekcije sa spoljnim uređenjem u železničkoj stanici Subotica teretna**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	314.281	314.281	0,47	147.712,07	0,84	263.996,04	0,37	116.283,97
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	110.137	110.137	0,00	0,00	0,10	11.013,70	0,10	11.013,70
AT	**Architectural design of service subway and canopy in Subotica freight railway station / Projekat arhitekture službenog pothodnika i nadstrešnice u železničkoj stanici Subotica teretna**										
1	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	102.530	102.530	0,34	34.860,20	0,42	43.062,60	0,08	8.202,40

1. Architectural Works / Arhitektonski radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AV	**Architectural design of standard building for accommodation of telecommunications equipment, including landscaping / Projekat arhitekture tipske zgrade za smeštaj TK opreme sa spoljnim uređenjem**										
1	Structure works / Radovi na konstrukcijama	Completion of demolition, earth works, concrete and reinforcement concrete, masonry, timber structure, insulation of the building / Završetak rušenja, zemljanih radova, beton i armirani beton, zidarskih radova, drvnih konstrukcija, izolacija zgrade	1	28.498	28.498	0,81	23.083,38	0,86	24.508,28	0,05	1.424,90
2	Decoration works / Dekoraterski radovi	Completion of aluminum, steel works, tinsmith, ceramic, flooring and other decoration of the building / Završetak aluminijumskih, čeličnih, limarskih, keramičarskih radova, podopolagačkih i ostalih dekoraterskih radova na zgradi	1	298.786	298.786	0,87	259.943,82	0,92	274.883,12	0,05	14.939,30
	Summary / Ukupno (USD)				**16.600.314**		**12.864.867,86**		**13.691.035,92**		**826.167,16**

Confirmed by Contractor /
Odgovorni izvođač radova: БЛ 411И0004120

Date/Datum : 02.10.2024.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum : 10.12.2024

Иван З. Бабић
маст. инж. грађ.
Бр. лиценце: 341И 152 22

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Open track section Novi Sad-Rumenka (km 77+411.09 - km 83+278.60) / Deonica otvorene pruge Novi Sad - Rumenka (km 77+411.09 - km 83+278.60)**										
12	Fence / Ograda	Completion of works / Završetak radova	1	98.756	98.756	0,80	79.004,80	0,90	88.880,40	0,10	9.875,60
13	Retaining wall / Potporni zid	Completion of works / Završetak radova	1	32.371	32.371	0,00	0,00	0,50	16.185,50	0,50	16.185,50
C	**Rumenka station (km 83+278.60 - km 84+651.09) / Stanica Rumenka (km 83+278.60 - km 84+651.09)**										
11	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	79.414	158.828	1,80	142.945,20	1,90	150.886,60	0,10	7.941,40
E	**Kisač station (km 89+881.88 - km 91+174.14) / Stanica Kisač (km 89+881.88 - km 91+174.14)**										
14	Service road / Servisni put	Completion of works / Završetak radova	1	9.086	9.086	0,80	7.268,80	1,00	9.086,00	0,20	1.817,20
K	**Vrbas station (km 112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90)**										
13	Fence / Ograda	Completion of works / Završetak radova	1	35.153	35.153	0,90	31.637,70	1,00	35.153,00	0,10	3.515,30
M	**Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas - Lovćenac (km 115+001.90 - km 128+849.48)**										
12	Dewatering / Odvođenje vode	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	65.404	130.808	1,97	128.845,88	2,00	130.808,00	0,03	1.962,12
13	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	100.336	200.672	1,80	180.604,80	2,00	200.672,00	0,20	20.067,20
O	**Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)**										
14	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	97.332	194.664	1,95	189.797,40	2,00	194.664,00	0,05	4.866,60
P	**Bačka Topola station (km 142+691.40 - km 144+269.38) / Stanica Bačka Topola (km 142+691.40 - km 144+269.38)**										
13	Fence / Ograda	Completion of works / Završetak radova	1	14.658	14.658	0,50	7.329,00	0,90	13.192,20	0,40	5.863,20
R	**Žednik station (km 156+211.82 - km 157+500.66) / Stanica Žednik (km 156+211.82 - km 157+500.66)**										
13	Fence / Ograda	Completion of works / Završetak radova	1	32.997	32.997	0,85	28.047,45	0,91	30.027,27	0,06	1.979,82
S	**Open track section Žednik-Naumovićevo (km 157+500.66 - km 165+665.64) / Deonica otvorene pruge Žednik - Naumovićevo (km 157+500.66 - km 165+665.64)**										
13	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	104.249	208.498	1,38	143.863,62	1,74	181.393,26	0,36	37.529,64

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
12	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	50.812	101.624	0,18	9.146,16	1,34	68.088,08	1,16	58.941,92
W	**Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07)**										
12	Fence / Ograda	Completion of the Works for the left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	59.638	119.276	0,40	23.855,20	1,18	70.372,84	0,78	46.517,64
Z	**Relocation and protection of telecommunications infrastructure – part 1. routing of cable ducts / Izmeštanje i zaštita telekomunikacione infrastrukture - deo 1. trasa kablovske kanalizacije**										
1	Station "Novi Sad" / Stanica "Novi Sad"	Completion of the works / Završetak radova	1	120.384	120.384	0,00	0,00	0,30	36.115,20	0,30	36.115,20
2	Stopping place "Tps" / Stajalište "TPS"	Completion of the works / Završetak radova	1	20.443	20.443	0,00	0,00	0,30	6.132,90	0,30	6.132,90
3	Branching off point "Sajlovo" / Rasputnica "Sajlovo"	Completion of the works / Završetak radova	1	6.776	6.776	0,00	0,00	0,30	2.032,80	0,30	2.032,80
4	Station " Rumenka " / Stanica "Rumenka"	Completion of the works / Završetak radova	1	3.884	3.884	0,00	0,00	0,30	1.165,20	0,30	1.165,20
5	Station "Kisač" / Stanica "Kisač"	Completion of the works / Završetak radova	1	50.352	50.352	0,00	0,00	0,30	15.105,60	0,30	15.105,60
6	Station " Stepanovićevo " / Stanica "Stepanovićevo"	Completion of the works / Završetak radova	1	55.577	55.577	0,00	0,00	0,30	16.673,10	0,30	16.673,10
7	Station " Zmajevo" / Stanica "Zmajevo"	Completion of the works / Završetak radova	1	52.914	52.914	0,00	0,00	0,30	15.874,20	0,30	15.874,20

2. Substructure Works / Radovi na donjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AA	**Relocation and protection of telecommunications infrastructure - part 2. TK manholes / Izmeštanje i zaštita telekomunikacione infrastrukture - deo 2. okna**										
	Manholes / Okna	Completion of each manhole / Završetak svakog o	292	3.841	1.121.572	260,68	1.001.271,88	262,64	1.008.800,24	1,96	7.528,36
	Summary / Ukupno (USD)				**209.735.688**		**206.736.201,95**		**207.053.892,45**		**317.690,50**

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum: 22.10.2024.

Approved By Supervisor/
Nadzorni Organ:

Date/Datum: 02.11.2024.

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
K	**Vrbas station (km112+861.00 - km 115+001.90) / Stanica Vrbas (km 112+861.00 - km 115+001.90)**										
1	**Procurement / Nabavka**										
1-5	Ballast / Zastor	Completion of the procument / Završetak nabavke	1	953.060	953.060	0,80	762.448,00	0,90	857.754,00	0,10	95.306,00
M	**Open track section Vrbas-Lovćenac (km 115+001.90 - km 128+849.48) / Deonica otvorene pruge Vrbas - Lovćenac (km 115+001.90 - km 128+849.48)**										
1	**Procurement / Nabavka**										
1-4	Ballast / Zastor	Completion of the procument / Završetak nabavke	1	2.506.100	2.506.100	0,80	2.004.880,00	0,90	2.255.490,00	0,10	250.610,00
N	**Lovćenac station (km128+849.48 - km130+141.85) / Stanica Lovćenac (km 128+849.48 - km 130+141.85)**										
4	Equipment / Oprema	Completion of the works on left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	15.635	31.270	1,00	15.635,00	1,60	25.016,00	0,60	9.381,00
O	**Open track section Lovćenac-Bačka Topola (km 130+141.85 - km 142+691.40) / Deonica otvorene pruge Lovćenac - Bačka Topola (km 130+141.85 - km 142+691.40)**										
4	Equipment / Oprema	Completion of the procument for left or right side of the open track section / Završetak radova na levoj ili desnoj strani otvorene pruge	2	26.177	52.354	1,00	26.177,00	1,60	41.883,20	0,60	15.706,20
P	**Bačka Topola station (km 142+691.40 - km 144+269.38) / Stanica Bačka Topola (km 142+691.40 - km 144+269.38)**										
4	Equipment / Oprema	Completion of the works on left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	33.160	66.320	1,00	33.160,00	1,60	53.056,00	0,60	19.896,00
T	**Naumovićevo station (km 165+665.64 - km 167+585.96) / Stanica Naumovićevo (km 165+665.64 - km 167+585.96)**										
3	**Works / Radovi**										
3-4	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	231.835	463.670	1,60	370.936,00	1,95	452.078,25	0,35	81.142,25
3-6	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	111.890	223.780	1,60	179.024,00	2,00	223.780,00	0,40	44.756,00
U	**Open track section Naumovićevo-Subotica (km 167+585.96 - km 174+168.84) / Deonica otvorene pruge Naumovićevo - Subotica (km 167+585.96 - km 174+168.84)**										
3	**Works / Radovi**										
3-3	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	196.880	393.760	1,60	315.008,00	1,95	383.916,00	0,35	68.908,00
3-5	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	69.483	138.965	1,00	69.482,50	2,00	138.965,00	1,00	69.482,50
4	Equipment / Oprema	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	11.280	22.560	0,00	0,00	1,00	11.280,00	1,00	11.280,00

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
V	**Subotica junction railway station (km 174+168.84 - km 177+276.75) / Železnički čvor Subotica (km 174+168.84 - km 177+276.75)**										
1	**Procurement / Nabavka**										
1-2	**Fastening / Pribor**										
1-2.2	Rail fastenings for running rail (49E1) and check rail (49E1) for concrete sleepers / Pribor za vozne šine (49E1) i sigurnosne šine (49E1) za betonske pragove	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	335.114	670.228	1,70	569.693,97	2,00	670.228,21	0,30	100.534,23
1-3	Concrete sleepers, 2.60m long / Betonski pragovi dužine 2.60m	Completion of the Procument for left or right side of the station / Završetak nabavke za levu ili desnu stranu stanice	2	1.167.125	2.334.250	1,80	2.100.825,00	2,00	2.334.250,00	0,20	233.425,00
1-5	Ballast / Zastor	Completion of the procument / Završetak nabavke	1	3.300.860	3.300.860	0,80	2.640.688,00	0,90	2.970.774,00	0,10	330.086,00
2	**Handling / Manipulacija**										
2-2	Fastening / Pribor	Completion of the works / Završetak radova	1	8.030	8.030	0,90	7.227,00	1,00	8.030,00	0,10	803,00
2-3	Sleeper / Pragovi	Completion of the works / Završetak radova	1	137.010	137.010	0,90	123.309,00	1,00	137.010,00	0,10	13.701,00
3	**Works / Radovi**										
3-4	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	942.930	1.885.860	1,60	1.508.688,00	1,80	1.697.274,00	0,20	188.586,00
3-6	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the works on the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	570.193	1.140.385	1,00	570.192,50	1,60	912.308,00	0,60	342.115,50
4	Equipment / Oprema	Completion of the works on left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	74.808	149.616	0,00	0,00	1,00	74.808,00	1,00	74.808,00
W	**Open track section Subotica- state border (km 177+276.75 - km 184+635.07) / Deonica otvorene pruge Subotica - Državna granica (km 177+276.75 - km 184+635.07)**										
3	**Works / Radovi**										
3-3	Mechanized leveling and dynamic stabilization of the track / Mehaničko nivelisanje i dinamička stabilizacija koloseka	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	382.720	765.440	1,60	612.352,00	1,90	727.168,00	0,30	114.816,00
3-5	Welding and stress relief / Zavarivanje i otpuštanje napona	Completion of the procument for left or right side of the open track section / Završetak nabavke za levu ili desnu stranu otvorene pruge	2	157.440	314.880	1,60	251.904,00	2,00	314.880,00	0,40	62.976,00
AC	**Bridge superstructure at km 110+351.21 / Gornji stroj mosta na km 110+351.21**										
3	**Works / Radovi**										
3-4	Other works / Ostali radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	2.389	4.778	0,00	0,00	2,00	4.778,00	2,00	4.778,00
AD	**Bridge superstructure at km 117+155.43 / Gornji stroj mosta na km 117+155.43**										
1	**Procurement / Nabavka**										
1-4	Expansion regulator / Dilataciona sprava	Completion of Expansion regulator procurement on left or right track / Završetak nabavke dilatacione sprave za levi ili desni kolosek	2	48.002	96.004	0,00	0,00	2,00	96.004,00	2,00	96.004,00
2	**Handling / Manipulacija**										
2-4	Expansion regulator / Dilataciona sprava	Completion of Expansion regulator handling on left or right track / Završetak manipulacije dilatacionom spravom za levi ili desni kolosek	2	349	698	0,00	0,00	2,00	698,00	2,00	698,00

3. Superstructure Works / Radovi na gornjem stroju

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	**Works / Radovi**										
3-2	Assembling and laying of Expansion regulator / Montaža i polaganje dilatacione sprave	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	6.998	13.996	0,00	0,00	2,00	13.996,00	2,00	13.996,00
AE	**Bridge superstructure at km131+830.64**	**/ Gornji stroj mosta na km 131+830.64**									
4	Equipment / Oprema	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	226	452	0,60	135,60	1,60	361,60	1,00	226,00
AF	**Gallery superstructure at km 114+716.45**	**/ Gornji stroj galerije u km 114+716.45**									
3	**Works / Radovi**										
3-4	Other works / Ostali radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	2.389	4.778	0,00	0,00	1,00	2.389,00	1,00	2.389,00
Summary / Ukupno (USD)					**249.437.955**		**239.169.571,47**		**241.415.981,15**		**2.246.409,68**

* Izvršeno je prilagođenje pozicije 3.G.1-1 u skladu sa izmenom jedinične cene u Aneksu 4
* The adjustment of Item 3.G.1-1 has been done in accordance with the changed unit price under the Annex 4

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 02.10.2024

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 02/10/2024

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	**Railway bridge at km 81+650,20 / Železnički Most u km 81+650,20**										
13	All other works of Bridge / Svi ostali radovi na mostu	Completion of all works of Bridge / Završetak svih radova na mostu	1	59.305	59.305	0,95	56.339,75	1,00	59.305,00	0,05	2.965,25
E	**Overpass bridge at km84+809.19 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 84+809.19 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
2	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	6	45.261	271.566	5,70	257.987,70	6,00	271.566,00	0,30	13.578,30
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	70.713	141.426	1,90	134.354,70	2,00	141.426,00	0,10	7.071,30
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	15.724	62.896	3,80	59.751,20	4,00	62.896,00	0,20	3.144,80
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	45.909	45.909	0,95	43.613,55	1,00	45.909,00	0,05	2.295,45
F	**Overpass bridge at km89+315.15 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 89+315.15 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
3	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	74.047	148.094	1,90	140.689,30	2,00	148.094,00	0,10	7.404,70
9	Bearings / Ležišta	Completion of installation for each bearing / Završetak ugradnje svakog ležišta	1	8.840	8.840	0,90	7.956,00	0,95	8.398,00	0,05	442,00
I	**Overpass bridge at km101+132.23 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 101+132.23(širina je 9 m, dodatna širina će biti naknadni radovi)**										
4	Pier shaft / Telo stuba	Completion of each pier shaft / Završetak svakog tela stuba	4	16.205	64.820	3,80	61.579,00	4,00	64.820,00	0,20	3.241,00
L	**Overpass bridge at km105+797.12 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 105+797.12 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	47.472	47.472	0,90	42.724,80	1,00	47.472,00	0,10	4.747,20
T	**Overpass bridge at km131+245.45 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 131+245.45 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
10	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	27.130	27.130	0,95	25.773,50	1,00	27.130,00	0,05	1.356,50
U	**Overpass bridge at km135+113.00 / Nadvožnjak u km 135+113.00**										
6	Cast in site concrete box girder / Izlivanje betonskih sandučastih nosača na licu mesta	Completion of each span of girder / Završetak svakog raspona nosača	11	107.959	1.187.549	10,80	1.165.957,20	11,00	1.187.549,00	0,20	21.591,80

4. Bridge, Culvert and Underpass / Mostovi, propusti, podvožnjak

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
AA	**Overpass bridge at km168+690.22 (width is 9m,addtional width will be subsequent work) / Nadvožnjak u km 168+690.22 (širina je 9 m, dodatna širina će biti naknadni radovi)**										
12	Railing and fence of steel mesh / Ograda od čelične mreže	Completion of railing and fence of steel mesh / Završetak ograde od čelične mreže	1	53.413	53.413	0,78	41.662,14	0,96	51.276,48	0,18	9.614,34
AD	**Overpass bridge at km177+329.42 / Nadvožnjak u km 177+329.42**										
3	Pile Cap of abutment and pier / Naglavna ploča iznad šipa obalnog stuba ili šipa stuba mosta	Completion of the pile cap of each abutment or pier / Završetak naglavne ploče iznad šipova na svakom obalnom stubu ili stubu mosta	3	361.066	1.083.198	2,52	909.886,32	2,58	931.550,28	0,06	21.663,96
4	Abutment body / Telo obalnog stuba	Completion of each abutment body / Završetak svakog tela obalnog stuba	2	127.370	254.740	1,95	248.371,50	2,00	254.740,00	0,05	6.368,50
8	Bridge deck slab / Kolovozna ploča na mostu	Completion of the works / Završetak radova	1	42.984	42.984	0,00	0,00	0,95	40.834,80	0,95	40.834,80
9	Waterproofing / Hidroizolacija	Completion of the works / Završetak radova	1	97.030	97.030	0,00	0,00	0,27	26.198,10	0,27	26.198,10
AK	**Culvert / Propust**										
14	Culvert at km 113+547,78 / Propust u km 113+547,78	Completion of half of the culvert box / Završetak polovine propusta	2	269.005	538.010	1,90	511.109,86	2,00	538.010,38	0,10	26.900,52
15	Culvert at km 114+579,38 / Propust u km 114+579,38	Completion of half of the culvert box / Završetak polovine propusta	2	209.375	418.750	1,95	408.281,62	2,00	418.750,38	0,05	10.468,76
16	Culvert at km 0+569,88 / Propust u km 0+569,88	Completion of half of the culvert box / Završetak polovine propusta	2	65.563	131.126	1,95	127.848,22	2,00	131.126,38	0,05	3.278,16
AL	**Subway / Pothodnik**										
11	**Subway in Naumovićevo railway station / Pothodnik u stanici Naumovićevo**										
11-2.	Plain and reinforced concrete / Obični i armirani beton	Completion of the works / Završetak radova	1	463.770	463.770	0,95	440.581,50	1,00	463.770,00	0,05	23.188,50
Summary / Ukupno (USD)					**253.938.256**		**248.432.354,12**		**248.668.708,06**		**236.353,94**

Confirmed by Contractor /
Odgovorni Izvođač radova: Ристић Милутин

Date/Datum: 02.10.2024.

Branimir A. Turajlija
mast. inž. grad.
br. licence: 441M40921

Approved By Supervisor/
Nadzorni Organ:

Date/Datum: 02.10.2024.

Иван З. Бабић
маст. инж. грађ.
Бр. лиценце 441И 152 22

Бранко С. Митровић
дипл. грађ. инж.
310 2787 03

Дејан Р. Дарабош
дипл. грађ. инж.
310 L522 12

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
C	**Access road to Sajlovo location / Pristupni put do stanice Sajlovo**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	46.495	46.495	0,90	41.845,50	1,00	46.495,00	0,10	4.649,50
E	**Road of subway at km 89+984.34 of the railway line / Pristpni put pothodnika u km 89+984.34 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	13.746	13.746	0,90	12.371,40	1,00	13.746,00	0,10	1.374,60
5	Access road to the Station building "KISAČ" / Pristupni put do stanične zgrade Kisač	Completion of the works / Završetak radova	1	49.523	49.523	0,90	44.570,70	1,00	49.523,00	0,10	4.952,30
6	Access road to the SP "KISAČ" / Pristupni put do PS Kisač	Completion of the works / Završetak radova	1	12.536	12.536	0,90	11.282,40	1,00	12.536,00	0,10	1.253,60
7	Service road / Servisni put	Completion of the works / Završetak radova	1	29.549	29.549	0,90	26.594,10	1,00	29.549,00	0,10	2.954,90
F	**Overpass at km 92+768.08 of the railway line / Nadvožnjak u km 92+768.08 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	101.992	101.992	0,90	91.792,80	1,00	101.992,00	0,10	10.199,20
H	**Grade separation of pedestrian-bicycle path - subway at km 97+027.32 of the railway line / Denivelacija pešačko-biciklističke sraze - pothodnik u km 97+027.32 železničke pruge**										
5	Access road to the builing for signalling and telecommunications equipment / Pristupni put do zgrade za smeštaj SS i TK opreme	Completion of the works / Završetak radova	1	65.366	65.366	0,90	58.829,40	1,00	65.366,00	0,10	6.536,60
6	Service road / Servisni put	Completion of the works / Završetak radova	1	35.029	35.029	0,90	31.526,10	1,00	35.029,00	0,10	3.502,90
J	**Overpass at km 101+132.33 of the railway line / Nadvožnjak u km 101+132.33 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	95.612	95.612	0,90	86.050,80	1,00	95.612,00	0,10	9.561,20

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
K	**Overpass at km 102+309.98 of the railway line / Nadvožnjak u km 102+309.98 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	149.817	149.817	0,90	134.835,30	1,00	149.817,00	0,10	14.981,70
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	21.848	21.848	0,46	10.050,08	0,60	13.108,80	0,14	3.058,72
M	**Service road / Servisni put**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	79.298	79.298	0,90	71.368,20	1,00	79.298,00	0,10	7.929,80
5	Parking along the Station building "ZMAJEVO" / Pristupni put do stanične zgrade Zmajevo	Completion of the works / Završetak radova	1	10.100	10.100	0,00	0,00	0,75	7.575,00	0,75	7.575,00
6	Access road to the SPN "ZMAJEVO" and access road to the SI and TC building / Pristupni put do PSN Zmajevo i pristupni put do zgrade za SS i TK	Completion of the works / Završetak radova	1	11.915	11.915	0,00	0,00	0,50	5.957,50	0,50	5.957,50
O	**Overpass at km 108+115.69 of the railway line. / Nadvožnjak u km 108+115.69 železničke pruge**										
2	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	66.913	66.913	0,90	60.221,70	1,00	66.913,00	0,10	6.691,30
P	**Access road to the building for telecommunications equipment / Pristupni put do zgrade za smeštaj TK opreme**										
2	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	36.663	36.663	0,90	32.996,70	1,00	36.663,00	0,10	3.666,30
T	**Overpass at km 120+571.30 of the railway line / Nadvožnjak u km 120+571.30 železničke pruge**										
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	7.223	7.223	0,97	7.006,31	1,00	7.223,00	0,03	216,69
V	**Overpass at km 125+191.62 of the railway line / Nadvožnjak u km 125+191.62 železničke pruge**										
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	5.540	5.540	0,97	5.373,80	1,00	5.540,00	0,03	166,20
W	**Overpass at km 126+976.11 of the railway line / Nadvožnjak u km 126+976.11 železničke pruge**										
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	4.033	4.033	0,97	3.912,01	1,00	4.033,00	0,03	120,99

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
X	**Access road at km 129+495.66 of the railway line / Pristupni put u km 129+495.66 železničke pruge**										
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	516.578	516.578	0,90	464.920,20	1,00	516.578,00	0,10	51.657,80
AH	**Overpass at km 152+282.46 of the railway line / Nadvožnjak u km 152+282.46 železničke pruge**										
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	3.620	3.620	0,95	3.439,00	1,00	3.620,00	0,05	181,00
AL	**Overpass at km 163+671.71 of the railway line / Nadvožnjak u km 163+671.71 železničke pruge**										
6	Access road to NAUMIĆEVO STATION / Pristupni put do stanice Naumovićevo	Completion of the works / Završetak radova	1	715.824	715.824	0,70	501.076,80	1,00	715.824,00	0,30	214.747,20
AM	**Overpass at km 168+690.22 of the railway line / Nadvožnjak u km 168+690.22 železničke pruge**										
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	4.432	4.432	0,90	3.988,80	1,00	4.432,00	0,10	443,20
AP	**Underpass at km 174+515.35 of the railway line / Podvožnjak u km 174+515.35 železničke pruge**										
1	Preliminary works / Pripremni radovi	Completion of the works / Završetak radova	1	29.195	29.195	0,82	23.939,90	1,00	29.195,00	0,18	5.255,10
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	119.939	119.939	0,89	106.745,71	1,00	119.939,00	0,11	13.193,29
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	721.068	721.068	0,99	713.857,32	1,00	721.068,00	0,01	7.210,68
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	41.906	41.906	0,70	29.334,20	1,00	41.906,00	0,30	12.571,80
5	Service road / Servisni put	Completion of the works / Završetak radova	1	481.717	481.717	0,50	240.858,50	1,00	481.717,00	0,50	240.858,50
AQ	**Underpass at km 174+928.10 of the railway line / Podvožnjak u km 174+928.10 železničke pruge**										
2	Substructure-earthworks / Donji stroj - zemljani radovi	Completion of the works / Završetak radova	1	12.974	12.974	0,50	6.487,00	1,00	12.974,00	0,50	6.487,00
3	Superstructure-pavement structure / Gornji stroj - kolovozna konstrukcija	Completion of the works / Završetak radova	1	96.800	96.800	0,00	0,00	1,00	96.800,00	1,00	96.800,00

5. Access Road and Road detour / Pristupni putevi i devijacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Dewatering / Odvođenje vode	Completion of the works / Završetak radova	1	4.835	4.835	0,00	0,00	1,00	4.835,00	1,00	4.835,00
5	Connection road 1 / Priključni put 1	Completion of the works / Završetak radova	1	31.242	31.242	0,20	6.248,40	1,00	31.242,00	0,80	24.993,60
6	Connection road 2 / Priključni put 2	Completion of the works / Završetak radova	1	45.251	45.251	0,20	9.050,20	1,00	45.251,00	0,80	36.200,80
Summary / Ukupno (USD)					**27.374.721**		**25.199.489,27**		**26.010.273,24**		**810.783,97**

Confirmed by Contractor /
Odgovorni Izvođač radova:

Date/Datum: 02.10.2024.

Approved By Supervison /
Nadzorni Organ:

Date/Datum: 02.10.2024

6. Drainage Works / Drenažni radovi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
H	**Drainage works in Lovcenac Station / Drenažni radovi ustanici Lovćenac**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	38.154	38.154	0,00	0,00	0,73	27.852,42	0,73	27.852,42
K	**Drainage works in Naumovicevo Station / Drenažni radovi u stanici Naumovićevo**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	34.799	34.799	0,00	0,00	0,50	17.399,50	0,50	17.399,50
AD	**Regulation of river Čiker at km 163+413.36 railway / Izmeštanje reke Čiker u km 163+413,36 železničke pruge**										
	Drainage works / Drenažni radovi	Completion of drainage works / Završetak drenažnih radova	1	27.977	27.977	0,00	0,00	0,90	25.179,30	0,90	25.179,30
	Summary / Ukupno (USD)				**8.971.793**		**4.986.346,65**		**5.056.777,87**		**70.431,22**

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : _____

Approved By Supervisor/
Nadzorni Organ: _____

Date/Datum : 02.10.2024.

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
B	**Electric traction fixed installations-OCS: Novi Sad - Rumenka / Stabilna postrojenja električna vuče - KM: Novi Sad - Rumenka**										
B-2	**Civil works / Građevinski radovi**										
3	OCS poles and portals-procurement / KM Stubovi i portali - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	394.209	788.418	1,95	768.707,55	2,00	788.418,00	0,05	19.710,45
C	**Electric traction fixed installations-OCS: Rumenka / Stabilna postrojenja električna vuče - KM: Rumenka**										
C-3	**Electrical works / Elektro radovi**										
18	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	31.679	63.358	1,70	53.854,30	1,80	57.022,20	0,10	3.167,90
C-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	40.576	81.152	1,80	73.036,80	1,90	77.094,40	0,10	4.057,60
C-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	54.780	109.560	1,30	71.214,00	1,50	82.170,00	0,20	10.956,00
D	**Electric traction fixed installations-OCS: Rumenka - Kisac / Stabilna postrojenja električna vuče - KM: Rumenka - Kisač**										
D-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	35.948	71.896	1,50	53.922,00	1,70	61.111,60	0,20	7.189,60
E	**Electric traction fixed installations-OCS: Kisac / Stabilna postrojenja električna vuče - KM: Kisač**										
E-3	**Electrical works / Elektro radovi**										
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.477	16.954	1,50	12.715,50	1,70	14.410,90	0,20	1.695,40
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	22.628	45.256	1,70	38.467,60	1,80	40.730,40	0,10	2.262,80

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	55.154	110.308	1,50	82.731,00	1,70	93.761,80	0,20	11.030,80
F	**Electric traction fixed installations-OCS: Kisac - Stepanovicevo / Stabilna postrojenja električna vuče - KM: Kisač - Stepanovićevo**										
F-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	66.956	133.912	1,60	107.129,60	1,80	120.520,80	0,20	13.391,20
G	**Electric traction fixed installations-OCS: Stepanovicevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo**										
G-3	**Electrical works / Elektro radovi**										
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	18.102	36.204	1,50	27.153,00	1,70	30.773,40	0,20	3.620,40
G-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	41.009	82.018	1,50	61.513,50	1,70	69.715,30	0,20	8.201,80
H	**Electric traction fixed installations-OCS: Stepanovicevo - Zmajevo / Stabilna postrojenja električna vuče - KM: Stepanovićevo - Zmajevo**										
H-3	**Electrical works / Elektro radovi**										
H-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.645	47.290	1,70	40.196,50	1,80	42.561,00	0,10	2.364,50
H-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	37.160	74.320	1,50	55.740,00	1,70	63.172,00	0,20	7.432,00
I	**Electric traction fixed installations-OCS: Zmajevo / Stabilna postrojenja električna vuče - KM: Zmajevo**										
I-3	**Electrical works / Elektro radovi**										
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.477	16.954	1,70	14.410,90	1,80	15.258,60	0,10	847,70
I-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	55.577	111.154	1,50	83.365,50	1,70	94.480,90	0,20	11.115,40

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
J	**Electric traction fixed installations-OCS: Zmajevo- Novi Vrbas / Stabilna postrojenja električna vuče - KM: Zmajevo - Vrbas Nova**										
J-3	**Electrical works / Elektro radovi**										
18	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	9.051	18.102	1,50	13.576,50	1,70	15.386,70	0,20	1.810,20
J-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	63.238	126.476	1,70	107.504,60	1,80	113.828,40	0,10	6.323,80
J-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	127.241	254.482	1,50	190.861,50	1,70	216.309,70	0,20	25.448,20
K	**Electric traction fixed installations-OCS: Vrbas new / Stabilna postrojenja električna vuče - KM: Vrbas Nova**										
K-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	81.698	163.396	1,90	155.226,20	2,00	163.396,00	0,10	8.169,80
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	17.819	35.638	1,90	33.856,10	2,00	35.638,00	0,10	1.781,90
K-3	**Electrical works / Elektro radovi**										
13	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	190.602	381.204	1,90	362.143,80	2,00	381.204,00	0,10	19.060,20
K-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	47.484	94.968	1,95	92.593,80	2,00	94.968,00	0,05	2.374,20
K-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	62.992	125.984	1,90	119.684,80	2,00	125.984,00	0,10	6.299,20

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
L	**Electric traction fixed installations-OCS: Vrbas new-Vrbas existing / Stabilna postrojenja električna vuče - KM: Vrbas Nova - Vrbas postojeća**										
L-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	28.814	57.628	1,90	54.746,60	2,00	57.628,00	0,10	2.881,40
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	3.168	6.336	1,90	6.019,20	2,00	6.336,00	0,10	316,80
L-3	**Electrical works / Elektro radovi**										
9	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	58.423	116.846	1,95	113.924,85	2,00	116.846,00	0,05	2.921,15
M	**Electric traction fixed installations-OCS: Vrbas existing / Stabilna postrojenja električna vuče - KM: Vrbas postojeća**										
M-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	33.518	67.036	1,90	63.684,20	2,00	67.036,00	0,10	3.351,80
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	4.934	9.868	1,90	9.374,60	2,00	9.868,00	0,10	493,40
M-3	**Electrical works / Elektro radovi**										
11	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	81.284	162.568	1,95	158.503,80	2,00	162.568,00	0,05	4.064,20
N	**Electric traction fixed installations-OCS: Vrbas new-Lovcenac / Stabilna postrojenja električna vuče - KM: Vrbas Nova - Lovćenac**										
N-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	359.553	719.106	1,90	683.150,70	2,00	719.106,00	0,10	35.955,30
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	59.400	118.800	1,90	112.860,00	2,00	118.800,00	0,10	5.940,00
N-3	**Electrical works / Elektro radovi**										
11	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	676.588	1.353.176	1,95	1.319.346,60	2,00	1.353.176,00	0,05	33.829,40

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	9.051	18.102	1,90	17.196,90	1,95	17.649,45	0,05	452,55
N-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	224.311	448.622	1,90	426.190,90	2,00	448.622,00	0,10	22.431,10
N-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	212.601	425.202	1,80	382.681,80	2,00	425.202,00	0,20	42.520,20
O	**Electric traction fixed installations-OCS: Lovcenac / Stabilna postrojenja električna vuče - KM: Lovćenac**										
O-3	**Electrical works / Elektro radovi**										
13	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	145.695	291.390	1,95	284.105,25	2,00	291.390,00	0,05	7.284,75
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.477	16.954	1,90	16.106,30	1,95	16.530,15	0,05	423,85
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	22.628	45.256	1,90	42.993,20	1,95	44.124,60	0,05	1.131,40
O-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	48.015	96.030	1,70	81.625,50	2,00	96.030,00	0,30	14.404,50
O-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	59.659	119.318	1,20	71.590,80	1,80	107.386,20	0,60	35.795,40
P	**Electric traction fixed installations-OCS: Lovcenac - Backa Topola / Stabilna postrojenja električna vuče - KM: Lovćenac - Bačka Topola**										
P-3	**Electrical works / Elektro radovi**										
9	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	585.379	1.170.758	1,95	1.141.489,05	2,00	*1.170.758,00*	*0,05*	*29.268,95*
P-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	77.253	154.506	1,80	139.055,40	2,00	154.506,00	0,20	15.450,60

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
P-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	175.114	350.228	1,50	262.671,00	1,80	315.205,20	0,30	52.534,20
Q	**Electric traction fixed installations-OCS: Backa Topola / Stabilna postrojenja električna vuče - KM: Bačka Topola**										
Q-3	**Electrical works / Elektro radovi**										
13	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	190.003	380.006	1,95	370.505,85	2,00	380.006,00	0,05	9.500,15
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	11.868	23.736	1,90	22.549,20	1,95	23.142,60	0,05	593,40
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	27.153	54.306	1,90	51.590,70	1,95	52.948,35	0,05	1.357,65
Q-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	63.192	126.384	1,70	107.426,40	2,00	126.384,00	0,30	18.957,60
Q-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	90.407	180.814	1,40	126.569,80	1,70	153.691,90	0,30	27.122,10
R	**Electric traction fixed installations-OCS: Backa Topola-Zednik / Stabilna postrojenja električna vuče - KM: Bačka Topola - Žednik**										
R-3	**Electrical works / Elektro radovi**										
11	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	564.822	1.129.644	1,95	1.101.402,90	2,00	1.129.644,00	0,05	28.241,10
R-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	78.162	156.324	1,90	148.507,80	2,00	156.324,00	0,10	7.816,20

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
S	**Electric traction fixed installations-OCS: Zednik / Stabilna postrojenja električna vuče - KM: Žednik**										
S-3	**Electrical works / Elektro radovi**										
13	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	152.680	305.360	1,95	297.726,00	2,00	305.360,00	0,05	7.634,00
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	24.890	49.780	1,90	47.291,00	1,95	48.535,50	0,05	1.244,50
S-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	53.129	106.258	1,80	95.632,20	2,00	106.258,00	0,20	10.625,80
S-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	71.821	143.642	1,20	86.185,20	1,80	129.277,80	0,60	43.092,60
T	**Electric traction fixed installations-OCS: Zednik-Naumovicevo / Stabilna postrojenja električna vuče - KM: Žednik - Naumovićevo**										
T-3	**Electrical works / Elektro radovi**										
9	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	379.208	758.416	1,95	739.455,60	2,00	758.416,00	0,05	18.960,40
T-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	121.345	242.690	1,50	182.017,50	1,80	218.421,00	0,30	36.403,50
U	**Electric traction fixed installations-OCS: Naumovicevo / Stabilna postrojenja električna vuče - KM: Naumovićevo**										
U-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	41.728	83.456	1,90	79.283,20	2,00	83.456,00	0,10	4.172,80
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	27.539	55.078	1,90	52.324,10	2,00	55.078,00	0,10	2.753,90

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	6.306	12.612	1,40	8.828,40	2,00	12.612,00	0,60	3.783,60
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	2.659	5.318	1,90	5.052,10	2,00	5.318,00	0,10	265,90
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	23.911	47.822	1,90	45.430,90	2,00	47.822,00	0,10	2.391,10
12	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	4.665	9.330	1,80	8.397,00	2,00	9.330,00	0,20	933,00
13	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	189.603	379.206	1,90	360.245,70	2,00	379.206,00	0,10	18.960,30
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	129.275	258.550	1,80	232.695,00	2,00	258.550,00	0,20	25.855,00
16	Section insulator-works / Sekcioni izolator - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	6.806	13.612	1,00	6.806,00	2,00	13.612,00	1,00	6.806,00
18	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	27.153	54.306	1,20	32.583,60	2,00	54.306,00	0,80	21.722,40
U-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	43.110	86.220	1,40	60.354,00	2,00	86.220,00	0,60	25.866,00
U-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	75.147	150.294	0,00	0,00	1,90	142.779,30	1,90	142.779,30

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
V	**Electric traction fixed installations-OCS: Naumovicevo-- Subotica passenger / Stabilna postrojenja električna vuče - KM: Naumovićevo - Subotica putnička**										
V-2	**Civil works / Građevinski radovi**										
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	443.112	886.224	1,60	708.979,20	2,00	886.224,00	0,40	177.244,80
V-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	108.441	216.882	1,90	206.037,90	2,00	216.882,00	0,10	10.844,10
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	45.716	91.432	1,90	86.860,40	2,00	91.432,00	0,10	4.571,60
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	21.021	42.042	1,90	39.939,90	2,00	42.042,00	0,10	2.102,10
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	1.329	2.658	1,60	2.126,40	2,00	2.658,00	0,40	531,60
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	52.604	105.208	1,60	84.166,40	2,00	105.208,00	0,40	21.041,60
13	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	520.914	1.041.828	1,90	989.736,60	2,00	1.041.828,00	0,10	52.091,40
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	355.168	710.336	1,50	532.752,00	2,00	710.336,00	0,50	177.584,00
16	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	14.078	28.156	1,50	21.117,00	2,00	28.156,00	0,50	7.039,00
18	Section insulator-works / Sekcioni izolator - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	6.806	13.612	0,50	3.403,00	2,00	13.612,00	1,50	10.209,00
20	Neutral Section-works / Neutralna sekcija - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	997	1.994	1,00	997,00	2,00	1.994,00	1,00	997,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
22	Automatic neutral section passing device-works / Uređaj za automatsku kontrolu prelaska preko neutralne sekcije - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	4.375	8.750	1,00	4.375,00	2,00	8.750,00	1,00	4.375,00
24	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	8.477	16.954	0,80	6.781,60	2,00	16.954,00	1,20	10.172,40
28	Arresters-works / Odvodnici prenapona - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	2.624	5.248	0,50	1.312,00	2,00	5.248,00	1,50	3.936,00
V-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	91.428	182.856	1,40	127.999,20	1,80	164.570,40	0,40	36.571,20
V-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	179.839	359.678	0,00	0,00	2,00	359.678,00	2,00	359.678,00
W	**Electric traction fixed installations-OCS: Subotica freight / Stabilna postrojenja električna vuče - KM: Subotica teretna**										
W-2	**Civil works / Građevinski radovi**										
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	67.162	134.324	1,40	94.026,80	1,92	128.951,04	0,52	34.924,24
W-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	15.091	30.182	1,60	24.145,60	2,00	30.182,00	0,40	6.036,40
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	6.468	12.936	1,60	10.348,80	2,00	12.936,00	0,40	2.587,20
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	8.610	17.220	1,40	12.054,00	2,00	17.220,00	0,60	5.166,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	1.815	3.630	1,40	2.541,00	2,00	3.630,00	0,60	1.089,00
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	26.118	52.236	1,40	36.565,20	2,00	52.236,00	0,60	15.670,80
11	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	174.409	348.818	1,90	331.377,10	2,00	348.818,00	0,10	17.440,90
12	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	118.915	237.830	1,40	166.481,00	2,00	237.830,00	0,60	71.349,00
14	Section insulator-works / Sekcioni izolator - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	26.552	53.104	0,00	0,00	2,00	53.104,00	2,00	53.104,00
16	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	13.890	27.780	0,40	5.556,00	2,00	27.780,00	1,60	22.224,00
18	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	24.717	49.434	0,40	9.886,80	2,00	49.434,00	1,60	39.547,20
W-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	16.950	33.900	1,60	27.120,00	1,80	30.510,00	0,20	3.390,00
W-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	12.385	24.770	0,20	2.477,00	1,90	23.531,50	1,70	21.054,50

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
X	**Electric traction fixed installations-OCS: Subotica passenger / Stabilna postrojenja električna vuče - KM: Subotica putnička**										
X-2	**Civil works / Građevinski radovi**										
1	Foundations of poles and portals / Temelji stubova i portala	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	162.857	325.714	1,89	307.799,73	1,90	309.428,30	0,01	1.628,57
2	Foundations of anchors / Temelji ankera	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	21.384	42.768	1,89	40.415,76	1,90	40.629,60	0,01	213,84
4	OCS poles and portals-works / KM Stubovi i portali - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	367.412	734.824	1,40	514.376,80	1,92	705.431,04	0,52	191.054,24
X-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	40.697	81.394	1,60	65.115,20	2,00	81.394,00	0,40	16.278,80
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	66.095	132.190	1,60	105.752,00	2,00	132.190,00	0,40	26.438,00
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	12.612	25.224	1,40	17.656,80	2,00	25.224,00	0,60	7.567,20
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	4.321	8.642	1,40	6.049,40	2,00	8.642,00	0,60	2.592,60
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	29.889	59.778	1,20	35.866,80	2,00	59.778,00	0,80	23.911,20
12	Drop arm-works / Nosač opreme - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	19.828	39.656	1,30	25.776,40	2,00	39.656,00	0,70	13.879,60

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
13	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right side of station / Završetak nabavke za levu ili desnu stranu stanice	2	253.471	506.942	1,90	481.594,90	2,00	506.942,00	0,10	25.347,10
14	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	172.821	345.642	1,40	241.949,40	2,00	345.642,00	0,60	103.692,60
16	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	56.504	113.008	1,40	79.105,60	2,00	113.008,00	0,60	33.902,40
18	Section insulator-works / Sekcioni izolator - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	25.280	50.560	0,00	0,00	2,00	50.560,00	2,00	50.560,00
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	28.823	57.646	0,40	11.529,20	2,00	57.646,00	1,60	46.116,80
22	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	22.628	45.256	0,40	9.051,20	2,00	45.256,00	1,60	36.204,80
24	Arresters-works / Odvodnici prenapona - radovi	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	3.674	7.348	0,00	0,00	2,00	7.348,00	2,00	7.348,00
X-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	72.043	144.086	1,20	86.451,60	1,80	129.677,40	0,60	43.225,80
X-5	**Miscellaneous / Ostali radovi**										
1	Compeletion of works / Završetak radova	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	2	150.254	300.508	0,00	0,00	1,90	285.482,60	1,90	285.482,60

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Y	**Electric traction fixed installations-OCS: Subotica passenger - State border / Stabilna postrojenja električna vuče - OK Subotica putnička - Državna granica**										
Y-3	**Electrical works / Elektro radovi**										
2	Single cantilever-works / Jednostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	63.364	126.728	1,90	120.391,60	2,00	126.728,00	0,10	6.336,40
4	Twin cantilever-works / Dvostruka konzola - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	23.133	46.266	1,90	43.952,70	2,00	46.266,00	0,10	2.313,30
6	Mid-point-works / Čvrsta tačka - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	11.561	23.122	1,90	21.965,90	2,00	23.122,00	0,10	1.156,10
8	Fixed end -works / Čvrsto zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	664	1.328	1,90	1.261,60	2,00	1.328,00	0,10	66,40
10	Automatic tensioning-works / Automatsko zatezanje - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	26.302	52.604	1,90	49.973,80	2,00	52.604,00	0,10	2.630,20
11	OCS Catenary-procurement / Vozni vod KM - nabavka	Completion of procurement for left or right track / Završetak nabavke za levi ili desni kolosek	2	347.475	694.950	1,90	660.202,50	2,00	694.950,00	0,10	34.747,50
12	OCS Catenary-works / Vozni vod KM - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	236.915	473.830	1,60	379.064,00	2,00	473.830,00	0,40	94.766,00
14	Bypass feeder-works / Obilazni vod - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	9.974	19.948	1,60	15.958,40	2,00	19.948,00	0,40	3.989,60
16	Automatic neutral section passing device-works / Uređaj za automatsku kontrolu prelaska preko neutralne sekcije - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	4.375	8.750	1,00	4.375,00	2,00	8.750,00	1,00	4.375,00
18	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	6.782	13.564	1,60	10.851,20	2,00	13.564,00	0,40	2.712,80
20	Disconnectors-works / Rastavljač - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	9.051	18.102	0,00	0,00	2,00	18.102,00	2,00	18.102,00
22	Arresters-works / Odvodnici prenapona - radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	2.099	4.198	0,00	0,00	2,00	4.198,00	2,00	4.198,00

7. Overhead contact system / Kontaktna mreža

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Y-4	Return conductor and earthing / Povratni vod i uzemljenje	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku		58.526	117.052	1,20	70.231,20	1,80	105.346,80	0,60	35.115,60
Y-5	Miscellaneous / Ostali radovi	Completion of the works on left or right track / Završetak radova na levom ili desnom koloseku	2	113.416	226.832	0,00	0,00	1,90	215.490,40	1,90	215.490,40
Summary / Ukupno (USD)					**80.679.702**		**75.853.516,39**		**79.325.132,18**		**3.471.615,79**

Confirmed by Contractor / Odgovorni Izvođač radova:

Date/Datum : 02.10.2024

Approved By Supervisor/ Nadzorni Organ:

Date/Datum : 02. 10. 2024

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**RECONSTRUCTION OF "Novi Sad" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Novi Sad" - ELEKTRO DEO**										
A-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
7	Installation of outdoor lighting / Instalacija spoljne rasvete	set / kpl.	1	5.755	5.755	0,80	4.604,00	0,85	4.891,75	0,05	287,75
8	Ancillary works / Prateći radovi	set / kpl.	1	3.168	3.168	0,80	2.534,40	0,90	2.851,20	0,10	316,80
A-3	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
5	110kV disconnector manual-operated / 110kV rastavljač na ručni pogon	pcs / kom.	5	11.704	58.520	4,70	55.008,80	4,80	56.179,20	0,10	1.170,40
10	Concentrated earthing box / Šaht povratnog voda	set / kpl.	1	12.696	12.696	0,70	8.887,20	0,80	10.156,80	0,10	1.269,60
B	**RECONSTRUCTION OF "Vrbas" ETS - ELECTRICAL PART / REKONSTRUKCIJA EVP "Vrbas" - ELEKTRO DEO**										
B-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Installation of 110/27.5kV equipment / Instalacija opreme 110/27.5 kV	set / kpl.	1	124.027	124.027	0,95	117.825,65	1,00	124.027,00	0,05	6.201,35
4	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,95	6.842,85	1,00	7.203,00	0,05	360,15
5	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	36.349	36.349	0,95	34.531,55	1,00	36.349,00	0,05	1.817,45
7	Installation of outdoor lighting / Instalacija spoljne rasvete	set / kpl.	1	5.755	5.755	0,90	5.179,50	0,95	5.467,25	0,05	287,75
8	Ancillary works / Prateći radovi	set / kpl.	1	3.168	3.168	0,80	2.534,40	1,00	3.168,00	0,20	633,60
B-3	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
4	110kV disconnector motor-operated / 110kV rastavljač na motorni pogon	pcs / kom.	1	24.243	24.243	0,95	23.030,85	1,00	24.243,00	0,05	1.212,15
5	110kV disconnector manual-operated / 110kV rastavljač na ručni pogon	pcs / kom.	5	11.704	58.520	4,70	55.008,80	5,00	58.520,00	0,30	3.511,20
12	Integrated automation system / Integrisani sistem automatskog upravljanja	set / kpl.	1	273.285	273.285	0,90	245.956,50	0,95	259.620,75	0,05	13.664,25

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	**TSPn " Zmajevo" - ELECTRICAL PART / PSN "Zmajevo" - ELEKTRO DEO**										
D-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Installation of 27.5kV equipment / Instalacija 27.5kV opreme	set / kpl.	1	28.441	28.441	0,80	22.752,80	0,90	25.596,90	0,10	2.844,10
2	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,80	5.762,40	0,90	6.482,70	0,10	720,30
3	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	18.173	18.173	0,80	14.538,40	0,85	15.447,05	0,05	908,65
6	Ancillary works / Prateći radovi	set / kpl.	1	956	956	0,80	764,80	0,90	860,40	0,10	95,60
E	**TSPn " Bačka Topola " - ELECTRICAL PART / PSN "Bačka Topola" - ELEKTRO DEO**										
E-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Installation of 27.5kV equipment / Instalacija 27.5kV opreme	set / kpl.	1	28.441	28.441	0,00	0,00	1,00	28.441,00	1,00	28.441,00
2	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,80	5.762,40	1,00	7.203,00	0,20	1.440,60
3	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	18.173	18.173	0,80	14.538,40	0,90	16.355,70	0,10	1.817,30
4	Cable laying / Polaganje kablova	set / kpl.	1	71.885	71.885	0,70	50.319,50	1,00	71.885,00	0,30	21.565,50
5	Installation of outdoor lighting / Instalacija spoljne rasvete	set / kpl.	1	4.437	4.437	0,80	3.549,60	0,90	3.993,30	0,10	443,70
6	Ancillary works / Prateći radovi	set / kpl.	1	956	956	0,40	382,40	1,00	956,00	0,60	573,60
7	Grounding / Uzemljenje	set / kpl.	1	75.899	75.899	0,80	60.719,20	0,90	68.309,10	0,10	7.589,90
H	**TSP "Kisač" - ELECTRICAL PART / PS "Kisač" - ELEKTRO DEO**										
H-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
3	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	18.173	18.173	0,80	14.538,40	0,90	16.355,70	0,10	1.817,30
6	Ancillary works / Prateći radovi	set / kpl.	1	956	956	0,80	764,80	0,90	860,40	0,10	95,60
I	**TSP "Lovćenac" - ELECTRICAL PART / PS "Lovćenac" - ELEKTRO DEO**										
I-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Installation of 27.5kV equipment / Instalacija 27.5kV opreme	set / kpl.	1	23.556	23.556	0,80	18.844,80	1,00	23.556,00	0,20	4.711,20
2	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,80	5.762,40	1,00	7.203,00	0,20	1.440,60

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	18.173	18.173	0,80	14.538,40	0,90	16.355,70	0,10	1.817,30
4	Cable laying / Polaganje kablova	set / kpl.	1	71.885	71.885	0,80	57.508,00	1,00	71.885,00	0,20	14.377,00
5	Installation of outdoor lighting / Instalacija spoljne rasvete	set / kpl.	1	4.437	4.437	0,80	3.549,60	0,90	3.993,30	0,10	443,70
6	Ancillary works / Prateći radovi	set / kpl.	1	956	956	0,40	382,40	1,00	956,00	0,60	573,60
7	Grounding / Uzemljenje	set / kpl.	1	75.899	75.899	0,80	60.719,20	0,90	68.309,10	0,10	7.589,90
J	**TSP "Žednik" - ELECTRICAL PART / PS "Žednik" - ELEKTRO DEO**										
J-2	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Installation of 27.5kV equipment / Instalacija 27.5kV opreme	set / kpl.	1	23.556	23.556	0,80	18.844,80	1,00	23.556,00	0,20	4.711,20
2	Installation of AC&DC system / Instalacija "AC&DC" sistema	set / kpl.	1	7.203	7.203	0,80	5.762,40	1,00	7.203,00	0,20	1.440,60
3	Installation and testing of control protection cabinets / Instalacija i ispitivanje ormana za upravljanje i zaštitu	set / kpl.	1	18.173	18.173	0,80	14.538,40	0,90	16.355,70	0,10	1.817,30
4	Cable laying / Polaganje kablova	set / kpl.	1	71.885	71.885	0,80	57.508,00	1,00	71.885,00	0,20	14.377,00
5	Installation of outdoor lighting / Instalacija spoljne rasvete	set / kpl.	1	4.437	4.437	0,80	3.549,60	1,00	4.437,00	0,20	887,40
6	Ancillary works / Prateći radovi	set / kpl.	1	956	956	0,60	573,60	1,00	956,00	0,40	382,40
7	Grounding / Uzemljenje	set / kpl.	1	75.899	75.899	0,60	45.539,40	0,90	68.309,10	0,30	22.769,70
L	**Operation control center / Operativni kontrolni centar**										
L-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Installation of grounding / Instalacija uzemljenja	set / kpl.	1	5.859	5.859	0,00	0,00	0,10	585,90	0,10	585,90
3	Installation of LCD display / Instalacija ЛЦД displeja	set / kpl.	1	13.653	13.653	0,00	0,00	0,10	1.365,30	0,10	1.365,30
4	Debugging of equipment / Otklanjanje grešaka na opremi	set / kpl.	1	28.057	28.057	0,00	0,00	0,10	2.805,70	0,10	2.805,70
5	Controlled station system Intermodulation / Intermodulacija sa kontrolisanim stanicama	set / kpl.	1	39.822	39.822	0,00	0,00	0,10	3.982,20	0,10	3.982,20
M	**Remote control unit - Novi Sad / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Novi Sad**										
M-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
2	Installation and testing of RTU / Instalacija i testiranje РТУ	pcs / kom.	1	14.867	14.867	0,50	7.433,50	0,60	8.920,20	0,10	1.486,70

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
N	**Remote control unit - Sajlovo / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Sajlovo**										
N-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
2	Installation and testing of RTU / Instalacija i testiranje PTY	pcs / kom.	1	7.433	7.433	0,50	3.716,50	0,60	4.459,80	0,10	743,30
O	**Remote control unit - Rumenka / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Rumenka**										
O-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTY	set / kpl.	1	21.685	21.685	0,50	10.842,50	0,60	13.011,00	0,10	2.168,50
2	Installation and testing of RTU / Instalacija i testiranje PTY	pcs / kom.	1	14.867	14.867	0,50	7.433,50	0,60	8.920,20	0,10	1.486,70
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,50	421,00	0,60	505,20	0,10	84,20
4	Cable laying / Polaganje kablova	set / kpl.	1	127.152	127.152	0,60	76.291,20	0,80	101.721,60	0,20	25.430,40
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTY.	set / kpl.	1	5.016	5.016	0,60	3.009,60	0,80	4.012,80	0,20	1.003,20
O-2	**ELECTRICAL EQUIPMENT / ELEKTRO OPREMA**										
1	OCS disconnector control cabinet / Orman upravljanja rastavljačima KM	pcs / kom.	2	42.327	84.654	1,60	67.723,20	1,70	71.955,90	0,10	4.232,70
P	**Remote control unit - Kisač / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Kisač**										
P-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
2	Installation and testing of RTU / Instalacija i testiranje PTY	pcs / kom.	1	14.867	14.867	0,50	7.433,50	0,60	8.920,20	0,10	1.486,70
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,50	421,00	0,80	673,60	0,30	252,60
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTY.	set / kpl.	1	5.016	5.016	0,80	4.012,80	0,90	4.514,40	0,10	501,60

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Q	**Remote control unit - Stepanovićevo / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Stepanovićevo**										
Q-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	7.433	7.433	0,30	2.229,90	0,50	3.716,50	0,20	1.486,60
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,50	421,00	0,60	505,20	0,10	84,20
4	Cable laying / Polaganje kablova	set / kpl.	1	93.901	93.901	0,70	65.730,70	0,80	75.120,80	0,10	9.390,10
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,80	4.012,80	0,90	4.514,40	0,10	501,60
R	**Remote control unit - Zmajevo / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Zmajevo**										
R-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	14.867	14.867	0,50	7.433,50	0,70	10.406,90	0,20	2.973,40
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,50	421,00	0,60	505,20	0,10	84,20
4	Cable laying / Polaganje kablova	set / kpl.	1	127.152	127.152	0,50	63.576,00	0,70	89.006,40	0,20	25.430,40
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,60	3.009,60	0,80	4.012,80	0,20	1.003,20
S	**Remote control unit - Vrbas Nova / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Vrbas Nova**										
S-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,10	2.168,50	0,90	19.516,50	0,80	17.348,00
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	14.867	14.867	0,30	4.460,10	0,90	13.380,30	0,60	8.920,20
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,50	421,00	1,00	842,00	0,50	421,00

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Cable laying / Polaganje kablova	set / kpl.	1	127.152	127.152	0,80	101.721,60	0,90	114.436,80	0,10	12.715,20
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,80	4.012,80	0,90	4.514,40	0,10	501,60
T	**Remote control unit - Vrbas (existing) / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Vrbas (postojeća)**										
T-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,80	17.348,00	0,90	19.516,50	0,10	2.168,50
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	7.433	7.433	0,60	4.459,80	0,80	5.946,40	0,20	1.486,60
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,40	336,80	1,00	842,00	0,60	505,20
4	Cable laying / Polaganje kablova	set / kpl.	1	93.901	93.901	0,80	75.120,80	1,00	93.901,00	0,20	18.780,20
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,80	4.012,80	1,00	5.016,00	0,20	1.003,20
U	**Remote control unit - Vrbas ETS / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - EVP Vrbas**										
U-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,80	17.348,00	0,90	19.516,50	0,10	2.168,50
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	7.433	7.433	0,60	4.459,80	0,90	6.689,70	0,30	2.229,90
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,80	673,60	1,00	842,00	0,20	168,40

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Cable laying / Polaganje kablova	set / kpl.	1	93.901	93.901	0,80	75.120,80	1,00	93.901,00	0,20	18.780,20
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,80	4.012,80	0,90	4.514,40	0,10	501,60
V	**Remote control unit - Lovćenac-Mali Iđoš / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Lovćenac - Mali Iđoš**										
V-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,80	17.348,00	0,90	19.516,50	0,10	2.168,50
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	14.867	14.867	0,60	8.920,20	0,90	13.380,30	0,30	4.460,10
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,80	673,60	1,00	842,00	0,20	168,40
4	Cable laying / Polaganje kablova	set / kpl.	1	118.792	118.792	0,80	95.033,60	1,00	118.792,00	0,20	23.758,40
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTУ.	set / kpl.	1	5.016	5.016	0,80	4.012,80	0,90	4.514,40	0,10	501,60
W	**Remote control unit - Bačka Topola / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Bačka Topola**										
W-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTУ	set / kpl.	1	21.685	21.685	0,80	17.348,00	0,90	19.516,50	0,10	2.168,50
2	Installation and testing of RTU / Instalacija i testiranje PTУ	pcs / kom.	1	14.867	14.867	0,60	8.920,20	0,90	13.380,30	0,30	4.460,10
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,80	673,60	1,00	842,00	0,20	168,40

8. Electrical Traction Substation - EVP, PSN, PS / Stabilna postrojenja električne vuče - EVP, PSN, PS

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Cable laying / Polaganje kablova	set / kpl.	1	127.152	127.152	0,80	101.721,60	0,90	114.436,80	0,10	12.715,20
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTY.	set / kpl.	1	5.016	5.016	0,80	4.012,80	1,00	5.016,00	0,20	1.003,20
X	**Remote control unit -Žednik / JEDINICA DALjINSKOG UPRAVLjANjA (RTU) - Žednik**										
X-1	**INSTALLATION WORKS / INSTALATERSKI RADOVI**										
1	Grounding grid of RTU / Mreža uzemljenja PTY	set / kpl.	1	21.685	21.685	0,80	17.348,00	0,90	19.516,50	0,10	2.168,50
2	Installation and testing of RTU / Instalacija i testiranje PTY	pcs / kom.	1	14.867	14.867	0,60	8.920,20	0,90	13.380,30	0,30	4.460,10
3	Ancillary works / Prateći radovi	set / kpl.	1	842	842	0,80	673,60	1,00	842,00	0,20	168,40
4	Cable laying / Polaganje kablova	set / kpl.	1	118.792	118.792	0,80	95.033,60	1,00	118.792,00	0,20	23.758,40
5	Supply and laying of 1 kV power supply cable in the trench and its routing through the adequate conduit to the nearest pole-mounted TS connected to the OCS and RTU. / Isporuka i polaganje napojnog kabla 1kV u rov i njegovo vođenje kroz odgovarajuću cev do najbliže TS montirane na stubu i priključenje KM i PTY.	set / kpl.	1	5.016	5.016	0,80	4.012,80	1,00	5.016,00	0,20	1.003,20
Summary / Ukupno (USD):					**22.273.130**		**19.879.247,75**		**20.315.070,95**		**435.823,20**

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : 02.10.2024.

Approved By Supervisor/
Nadzorni Organ: _____

Date/Datum : 02.10.2024.

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Transformer station powered from OCS 25/0.23 kV / Trafo stanica napajana sa KM 25/0.23 kV**										
1	**Electrical installation works for 25/0.23 kV 5 kVA / Elektroinstalacioni radovi za 25/0.23 kV 50 kVA**										
1-1	construction and installation cost / Troškovi izgradnje i instalacije	set / komplet	4	6.744	26.976	3,00	20.232,00	3,50	23.604,00	0,50	3.372,00
3	**Electrical installation works for 25/0.23 kV 100 kVA / Elektroinstalacioni radovi za 25/0.23 kV 100 kVA**										
3-1	construction and installation cost / Troškovi izgradnje i instalacije	set / komplet	39	10.294	401.466	32,00	329.408,00	35,00	360.290,00	3,00	30.882,00
C	**Electric power installations / Elektroenergetske instalacije**										
10	**Electrical installations for facilities in Zednik / Elektroenergetske instalacije za postrojenja u Žedniku**										
10-1	installation cost / Troškovi instalacije	place / mesto	1	229.203	229.203	0,80	183.362,40	0,90	206.282,70	0,10	22.920,30
14	**Electrical power installations for supplying TK objects / Elektroenergetske instalcije za napajanje TK objekata**										
14-1	installation cost / Troškovi instalacije	place / mesto	1	201.655	201.655	0,70	141.158,50	0,80	161.324,00	0,10	20.165,50
D	**Lighting installation in station / Instalacije stanične rasvete**										
9	Lighting installation in Vrbas / Instalacije rasvete u Vrbasu	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	115.647	115.647	0,80	92.517,60	0,90	104.082,30	0,10	11.564,70
13	Lighting installation in Backa Topola / Instalacije rasvete u Bačkoj Topoli	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	65.936	65.936	0,80	52.748,80	0,90	59.342,40	0,10	6.593,60
15	Lighting installation in Zednik / Instalacije rasvete u Žedniku	Completion of the works on left or right side of station / Završetak radova na levoj ili desnoj strani stanice	1	44.286	44.286	0,80	35.428,80	0,90	39.857,40	0,10	4.428,60

9. Power Supply / Napajanje

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
F	**Relocation and protection of electrical installations design for protection and relocation of the existing technical and utility infrastructure / Izmeštanje i zaštita elektro instalacija, projekat zaštite i izmeštanja postojeće tehničke i komunalne infrastrukture**										
II	**Relocation and protection of power installations-20kv(10kv) / Izmeštanje i zaštita 20kV (10kV)**										
19	km138+800 / km 138+800	Completion of the works / Završetak radova	1	21.096	21.096	0,90	18.986,40	1,00	21.096,00	0,10	2.109,60
Summary / Ukupno (USD):					**26.601.912**		**23.275.687,16**		**23.377.723,46**		**102.036,30**

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : 02.10.2024.

Approved By Supervisor/
Nadzorni Organ: _____

Date/Datum : 02.10.2024

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Interlocking of the Novi Sad Passenger station and interstation distance belong to the Novi Sad / Signalno-sigurnosni uređaji u stanici Novi Sad putnička i međustanično rastojanje koje pripada Novom Sadu**										
A-1	**Indoor equipment in stations / Unutrašnja oprema u stanici**										
2	CBI-software / CBI - softver	station / Stanica	1	955.790	955.790	0,80	764.632,00	0,95	908.000,50	0,15	143.368,50
3	CTC-hardware / TK - hardver	station / Stanica	1	424.815	424.815	0,95	403.574,25	1,00	424.815,00	0,05	21.240,75
4	CTC-software / TK - softver	station / Stanica	1	106.202	106.202	0,80	84.961,60	0,95	100.891,90	0,15	15.930,30
5	CSM / CSM	station / Stanica	1	453.980	453.980	0,90	408.582,00	1,00	453.980,00	0,10	45.398,00
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	45.591	45.591	0,80	36.472,80	0,95	43.311,45	0,15	6.838,65
7	Points heating system / Sistem za grejanje skretnica	station / Stanica	1	23.599	23.599	0,90	21.239,10	1,00	23.599,00	0,10	2.359,90
A-4	Installation of indoor equipment in stations / Instalacija unutrašnje opreme u stanici	station / Stanica	1	477.269	477.269	0,98	467.723,62	1,00	477.269,00	0,02	9.545,38
A-7	**Dismantling of the existing devices and installing temporary interlocking in the course of works in the stations / Demontaža postojećih uređaja i instalacija privremenih signalno-sigurnosnih uređaja tokom izvođenja radova u stanici**										
3	Dismantling of temporary interlokcing / Demontaža privremenog osiguranja	station / Stanica	1	48.912	48.912	0,90	44.020,80	1,00	48.912,00	0,10	4.891,20
A-13	Dismantling of the existing devices in the open line / Demontaža postojećih uređaja na otvorenoj pruzi	openline / Otvorena pruga	1	8.447	8.447	0,95	8.024,65	1,00	8.447,00	0,05	422,35
B	**Interlocking of the Sajlovo block station and interstation distance belong to the Sajlovo / Signalno-sigurnosni uređaji u stanici Sajlovo i međustanično rastojanje koje pripada Sajlovu**										
B-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
2	CBI-software / CBI - softver	station / Stanica	1	477.894	477.894	0,80	382.315,20	0,90	430.104,60	0,10	47.789,40
3	CTC-hardware / TK - hardver	station / Stanica	1	177.004	177.004	0,95	168.153,80	1,00	177.004,00	0,05	8.850,20
4	CTC-software / TK - softver	station / Stanica	1	44.250	44.250	0,80	35.400,00	0,90	39.825,00	0,10	4.425,00
5	CSM / CSM	station / Stanica	1	189.158	189.158	0,90	170.242,20	1,00	189.158,00	0,10	18.915,80
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	18.996	18.996	0,80	15.196,80	0,95	18.046,20	0,15	2.849,40
B-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	550.807	550.807	0,95	523.266,65	1,00	550.807,00	0,05	27.540,35
2	Electric points switch machine / Skretnička elektro postavna sprava	station / Stanica	1	447.810	447.810	0,95	425.419,50	1,00	447.810,00	0,05	22.390,50
3	Video monitoring and controlling of points lever position / Video nadzor i kontrola položaja poluga skretnica	station / Stanica	1	50.044	50.044	0,95	47.541,80	1,00	50.044,00	0,05	2.502,20

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
4	Points heating system device / Uređaj za grejanje skretnica	station / Stanica	1	264.898	264.898	0,95	251.653,10	1,00	264.898,00	0,05	13.244,90
6	Outdoor members constituting the twin axle counter (wheel sensor) provided with rail fastening and shields, connecting housing, electronic cards and surge arrester members. Covering shall be painted to show signal mark 207: "section limit" / Spoljne komponente brojača osovina (detektora točka) sa pričvrsnim i zaštitnim elementima, kućištem, elektronskim karticama i elementima za odvođenje prenapona. Na kućištu će farbom biti ispisana signalna oznaka 207: "granica odseka"	station / Stanica	1	264.513	264.513	0,95	251.287,35	1,00	264.513,00	0,05	13.225,65
B-7	**Dismantling of the existing devices and installing temporary interlocking in the course of works in the stations / Demontaža postojećih uređaja i instalacija privremenih signalno-sigurnosnih uređaja tokom izvođenja radova u stanici**										
1	Dismantling of the existing devices / Demontaža postojećih signalno-sigurnosnih uređaja	station / Stanica	1	20.379	20.379	0,95	19.360,05	1,00	20.379,00	0,05	1.018,95
2	Installing temporary interlocking / Instalacija privremenog osiguranja	station / Stanica	1	163.044	163.044	0,90	146.739,60	1,00	163.044,00	0,10	16.304,40
C	**Interlocking of the Rumenka station and Interstation distance belong to the Rumenka / Signalno-sigurnosni uređaji u stanici Rumenka i međustanično rastojanje koje pripada Rumenci**										
C-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
2	CBI-software / CBI - softver	station / Stanica	1	350.455	350.455	0,80	280.364,00	0,95	332.932,25	0,15	52.568,25
3	CTC-hardware / TK - hardver	station / Stanica	1	129.802	129.802	0,95	123.311,90	1,00	129.802,00	0,05	6.490,10
4	CTC-software / TK - softver	station / Stanica	1	32.450	32.450	0,80	25.960,00	1,00	32.450,00	0,20	6.490,00
5	CSM / CSM	station / Stanica	1	138.715	138.715	0,90	124.843,50	1,00	138.715,00	0,10	13.871,50
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	13.929	13.929	0,80	11.143,20	0,95	13.232,55	0,15	2.089,35
7	Points heating system / Sistem za grejanje skretnica	station / Stanica	1	7.209	7.209	0,95	6.848,55	1,00	7.209,00	0,05	360,45
D	**Interlocking of the Kisač station and interstation distance belong to the Kisač / Signalno-sigurnosni uređaji u stanici Kisač i međustanično rastojanje koje pripada Kisaču**										
D-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
2	CBI-software / CBI - softver	station / Stanica	1	286.736	286.736	0,80	229.388,80	0,95	272.399,20	0,15	43.010,40
3	CTC-hardware / TK - hardver	station / Stanica	1	106.202	106.202	0,95	100.891,90	1,00	106.202,00	0,05	5.310,10
4	CTC-software / TK - softver	station / Stanica	1	26.550	26.550	0,80	21.240,00	1,00	26.550,00	0,20	5.310,00
5	CSM / CSM	station / Stanica	1	113.493	113.493	0,90	102.143,70	1,00	113.493,00	0,10	11.349,30
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	11.397	11.397	0,80	9.117,60	0,95	10.827,15	0,15	1.709,55
7	Points heating system / Sistem za grejanje skretnica	station / Stanica	1	5.898	5.898	0,95	5.603,10	1,00	5.898,00	0,05	294,90
E	**Interlocking of the Stepanovićevo station and interstation distance belong to the Stepanovićevo / Signalno-sigurnosni uređaji u stanici Stepanovićevo i međustanično rastojanje koje pripada Stepanovićevu**										
E-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
2	CBI-software / CBI - softver	station / Stanica	1	350.455	350.455	0,80	280.364,00	0,95	332.932,25	0,15	52.568,25
3	CTC-hardware / TK - hardver	station / Stanica	1	129.802	129.802	0,95	123.311,90	1,00	129.802,00	0,05	6.490,10
4	CTC-software / TK - softver	station / Stanica	1	32.450	32.450	0,80	25.960,00	1,00	32.450,00	0,20	6.490,00
5	CSM / CSM	station / Stanica	1	138.715	138.715	0,90	124.843,50	1,00	138.715,00	0,10	13.871,50
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	13.929	13.929	0,80	11.143,20	0,95	13.232,55	0,15	2.089,35
7	Points heating system / Sistem za grejanje skretnica	station / Stanica	1	7.209	7.209	0,95	6.848,55	1,00	7.209,00	0,05	360,45

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
F	**Interlocking of the Zmajevo station and interstation distance belong to the Zmajevo / Signalno-sigurnosni uređaji u stanici Zmajevo i međustanično rastojanje koje pripada Zmejevu**										
F-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
2	CBI-software / CBI - softver	station / Stanica	1	318.595	318.595	0,80	254.876,00	0,95	302.665,25	0,15	47.789,25
3	CTC-hardware / TK - hardver	station / Stanica	1	118.003	118.003	0,95	112.102,85	1,00	118.003,00	0,05	5.900,15
4	CTC-software / TK - softver	station / Stanica	1	29.499	29.499	0,80	23.599,20	1,00	29.499,00	0,20	5.899,80
5	CSM / CSM	station / Stanica	1	126.105	126.105	0,90	113.494,50	1,00	126.105,00	0,10	12.610,50
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	12.663	12.663	0,80	10.130,40	0,95	12.029,85	0,15	1.899,45
7	Points heating system / Sistem za grejanje skretnica	station / Stanica	1	6.554	6.554	0,95	6.226,30	1,00	6.554,00	0,05	327,70
G	**Interlocking of the New Vrbas station and interstation distance belong to the New Vrbas / Signalno-sigurnosni uređaji u stanici Vrbas nova i međustanično rastojanje koje pripada Vrbas novoj**										
G-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
2	CBI-software / CBI - softver	station / Stanica	1	509.754	509.754	0,80	407.803,20	0,95	484.266,30	0,15	76.463,10
3	CTC-hardware / TK - hardver	station / Stanica	1	188.805	188.805	0,95	179.364,75	1,00	188.805,00	0,05	9.440,25
4	CTC-software / TK - softver	station / Stanica	1	47.199	47.199	0,80	37.759,20	1,00	47.199,00	0,20	9.439,80
5	CSM / CSM	station / Stanica	1	201.768	201.768	0,90	181.591,20	1,00	201.768,00	0,10	20.176,80
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	20.262	20.262	0,80	16.209,60	0,95	19.248,90	0,15	3.039,30
7	Points heating system / Sistem za grejanje skretnica	station / Stanica	1	10.488	10.488	0,95	9.963,60	1,00	10.488,00	0,05	524,40
H	**Interlocking of the Lovćenac station and interstation distance belong to the Lovćenac / Signalno-sigurnosni uređaji u stanici Lovćenac i međustanično rastojanje koje pripada Lovćencu**										
H-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
2	CBI-software / CBI - softver	station / Stanica	1	382.315	382.315	0,00	0,00	0,80	305.852,00	0,80	305.852,00
3	CTC-hardware / TK - hardver	station / Stanica	1	141.603	141.603	0,90	127.442,70	1,00	141.603,00	0,10	14.160,30
4	CTC-software / TK - softver	station / Stanica	1	35.400	35.400	0,90	31.860,00	1,00	35.400,00	0,10	3.540,00
5	CSM / CSM	station / Stanica	1	151.326	151.326	0,90	136.193,40	1,00	151.326,00	0,10	15.132,60
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	15.196	15.196	0,80	12.156,80	0,95	14.436,20	0,15	2.279,40
7	Points heating system / Sistem za grejanje skretnica	station / Stanica	1	7.866	7.866	0,95	7.472,70	1,00	7.866,00	0,05	393,30
I	**Interlocking of the Bačka Topola station and interstation distance belong to the Bačka Topola / Signalno-sigurnosni uređaji u stanici Bačka Topola i međustanično rastojanje koje pripada Bačkoj Topoli**										
I-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
1	CBI (including Electronic automatic blocking device, optical cable termination frame, safety interface, and indoor equipment in stations constituting the automatic block on the open line)-hardware / CBI (Uključujući elektronski APB, završni ram optičkog kabla, sigurnosni interfejs, i unutrašnju opremu u stanici koja predstavlja APB na otvorenoj pruzi) - hardver	station / Stanica	1	3.058.530	3.058.530	0,95	2.905.603,50	1,00	3.058.530,00	0,05	152.926,50
2	CBI-software / CBI - softver	station / Stanica	1	764.631	764.631	0,00	0,00	0,80	611.704,80	0,80	611.704,80
3	CTC-hardware / TK - hardver	station / Stanica	1	283.209	283.209	0,90	254.888,10	1,00	283.209,00	0,10	28.320,90
4	CTC-software / TK - softver	station / Stanica	1	70.801	70.801	0,90	63.720,90	1,00	70.801,00	0,10	7.080,10
5	CSM / CSM	station / Stanica	1	302.653	302.653	0,90	272.387,70	1,00	302.653,00	0,10	30.265,30
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	30.394	30.394	0,00	0,00	0,80	24.315,20	0,80	24.315,20
7	Points heating system / Sistem za grejanje skretnica	station / Stanica	1	15.732	15.732	0,95	14.945,40	1,00	15.732,00	0,05	786,60

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
J	**Interlocking of the Žednik station and interstation distance belong to the Žednik / Signalno-sigurnosni uređaji u stanici Žednik I međustanično rastojanje koje pripada Žedniku**										
J-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
1	CBI (including Electronic automatic blocking device, optical cable termination frame, safety interface, and indoor equipment in stations constituting the automatic block on the open line)-hardware / CBI (Uključujući elektronski APB, završni ram optičkog kabla, sigurnosni interfejs, i unutrašnju opremu u stanici koja predstavlja APB na otvorenoj pruzi) - hardver	station / Stanica	1	1.656.703	1.656.703	0,95	1.573.867,85	1,00	1.656.703,00	0,05	82.835,15
2	CBI-software / CBI - softver	station / Stanica	1	414.175	414.175	0,00	0,00	0,80	331.340,00	0,80	331.340,00
3	CTC-hardware / TK - hardver	station / Stanica	1	153.404	153.404	0,90	138.063,60	1,00	153.404,00	0,10	15.340,40
4	CTC-software / TK - softver	station / Stanica	1	38.350	38.350	0,90	34.515,00	1,00	38.350,00	0,10	3.835,00
5	CSM / CSM	station / Stanica	1	163.936	163.936	0,90	147.542,40	1,00	163.936,00	0,10	16.393,60
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	16.462	16.462	0,80	13.169,60	0,95	15.638,90	0,15	2.469,30
7	Points heating system / Sistem za grejanje skretnica	station / Stanica	1	8.522	8.522	0,95	8.095,90	1,00	8.522,00	0,05	426,10
K	**Interlocking of the Naumovićevo station and interstation distance belong to the Naumovićevo / Signalno-sigurnosni uređaji u stanici Naumovićevo i međustanično rastojanje koje pripada Naumovićevu**										
K-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
1	CBI (including Electronic automatic blocking device, optical cable termination frame, safety interface, and indoor equipment in stations constituting the automatic block on the open line)-hardware / CBI (Uključujući elektronski APB, završni ram optičkog kabla, sigurnosni interfejs, i unutrašnju opremu u stanici koja predstavlja APB na otvorenoj pruzi) - hardver	station / Stanica	1	1.784.142	1.784.142	0,95	1.694.934,90	1,00	1.784.142,00	0,05	89.207,10
2	CBI-software / CBI - softver	station / Stanica	1	446.034	446.034	0,00	0,00	0,80	356.827,20	0,80	356.827,20
3	CTC-hardware / TK - hardver	station / Stanica	1	165.205	165.205	0,90	148.684,50	1,00	165.205,00	0,10	16.520,50
4	CTC-software / TK - softver	station / Stanica	1	41.300	41.300	0,90	37.170,00	1,00	41.300,00	0,10	4.130,00
5	CSM / CSM	station / Stanica	1	176.546	176.546	0,90	158.891,40	1,00	176.546,00	0,10	17.654,60
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	17.728	17.728	0,80	14.182,40	0,95	16.841,60	0,15	2.659,20
7	Points heating system / Sistem za grejanje skretnica	station / Stanica	1	9.176	9.176	0,95	8.717,20	1,00	9.176,00	0,05	458,80
10	Safety microprocessor evaluator / Sigurnosni mikroprocesorski evaluator	station / Stanica	1	196.598	196.598	0,90	176.938,20	1,00	196.598,00	0,10	19.659,80
K-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
2	Electric points switch machine / Skretnička elektro postavna sprava	station / Stanica	1	417.956	417.956	0,95	397.058,20	1,00	417.956,00	0,05	20.897,80
4	Points heating system device / Uređaj za grejanje skretnica	station / Stanica	1	247.238	247.238	0,95	234.876,10	1,00	247.238,00	0,05	12.361,90

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	47.454	47.454	0,95	45.081,30	1,00	47.454,00	0,05	2.372,70
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	3.501	3.501	0,95	3.325,95	1,00	3.501,00	0,05	175,05
L	**Interlocking of the Subotica station and interstation distance belong to the Subotica / Signalno-sigurnosni uređaji u stanici Subotica i međustanično rastojanje koje pripada Subotici**										
L-1	**Indoor equipment in stations / Unutrašnja oprema u stanicama**										
2	CBI-software / CBI - softver	station / Stanica	1	2.580.636	2.580.636	0,00	0,00	0,70	1.806.445,20	0,70	1.806.445,20
4	CTC-software / TK - softver	station / Stanica	1	238.958	238.958	0,00	0,00	0,70	167.270,60	0,70	167.270,60
6	Lead acid ACCU battery / Olovni akumulator	station / Stanica	1	102.582	102.582	0,00	0,00	0,90	92.323,80	0,90	92.323,80
L-2	**Outdoor equipment in stations / Spoljna oprema u stanici**										
1	Signal / Signali	station / Stanica	1	2.974.365	2.974.365	0,80	2.379.492,00	0,90	2.676.928,50	0,10	297.436,50
3	Video monitoring and controlling of points lever position / Video nadzor i kontrola položaja poluga skretnica	station / Stanica	1	270.246	270.246	0,80	216.196,80	0,90	243.221,40	0,10	27.024,60
7	Combined track magnet 1000/2000Hz (autostop system I-60) provided with universal fastening system and shields / Kombinovana pružna baliza 1000/2000Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	274.560	274.560	0,50	137.280,00	0,90	247.104,00	0,40	109.824,00
8	Track magnet 500Hz (autostop system I-60) provided with universal fastening system and shields / Pružna baliza 500Hz (autostop sistem I-60) sa univerzalnim pričvrsnim sistemom i štitnicima	station / Stanica	1	20.265	20.265	0,50	10.132,50	0,90	18.238,50	0,40	8.106,00
L-5	Installation of outdoor equipment in stations / Instalacija spoljne opreme u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	532.806	1.065.612	1,60	852.489,60	1,80	959.050,80	0,20	106.561,20
L-6	installation of cables, cable assecories and grounding system in the station / Instalacija kablova, kablovskog pribora i sistema uzemljenja u stanici	Completion of the works for the left or right side of the station / Završetak radova na levoj ili desnoj strani stanice	2	380.927	761.854	1,60	609.483,20	1,80	685.668,60	0,20	76.185,40
L-9	**Outdoor equipment in the open line / Spoljna oprema na otvorenoj pruzi**										
1	Signal / Signal	openline / Otvorena pruga	1	704.365	704.365	0,80	563.492,00	0,90	633.928,50	0,10	70.436,50

10. Signaling System / Signalno-sigurnosni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
L-10	**cables, cable assecories and grounding system in the open line / Kablovi, kablovski pribor i sistem uzemljenja na otvorenoj pruzi**										
1	Cables / Kablovi	openline / Otvorena pruga	1	158.712	158.712	0,95	150.776,40	1,00	158.712,00	0,05	7.935,60
3	Grounding system / Sistem uzemljenja	openline / Otvorena pruga	1	12.831	12.831	0,95	12.189,45	1,00	12.831,00	0,05	641,55
L-11	Installation of outdoor equipment in the open line / Instalacija spoljne opreme na otvorenoj pruzi	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	37.098	74.196	1,55	57.501,90	1,85	68.631,30	0,30	11.129,40
L-12	laying of cables, cable accessories and grounding system on interstation distance / Polaganje kablova, kablovskog pribora i sistema uzemljenja na međustaničnom rastojanju	Completion of the works on left or right track / Završetak radova na levoj ili desnoj strani pruge	2	40.632	81.264	1,40	56.884,80	1,80	73.137,60	0,40	16.252,80
L-13	Dismantling of the existing devices in the open line / Demontaža postojećih uređaja na otvorenoj pruzi	openline / Otvorena pruga	1	19.007	19.007	0,80	15.205,60	1,00	19.007,00	0,20	3.801,40
M	**Equipment and works in Centralized Traffic Control Center and ETCS-L2 system / Oprema i radovi u centru telekomande i uređaji i radovi na sistemu ETCS-L2**										
M-1	**ETCS-L2 indoor quipment / ETCS-L2 unutzrašnja oprema**										
1	Radio block center (RBC) / Radio blok centar (RBC)	set / Komplet	1	5.603.806	5.603.806	0,90	5.043.425,40	0,95	5.323.615,70	0,05	280.190,30
2	Devices for creation of indoor LAN for RBC, including communication devices for their connection to the lineside optical cable and vital signaling/interlocking network . / Uređaji za kreiranje unutrašnjeg LAN-a za RBC, uključujući komunikacijske uređaje za njihovo povezivanje na pružni optički kabl i vitalnu signalno-sigurnosnu mrežu	set / Komplet	1	181.556	181.556	0,95	172.478,20	1,00	181.556,00	0,05	9.077,80
3	Balise data preparation / Priprema podataka za balize	Completion of the works / Završetak radova	1	560.701	560.701	0,30	168.210,30	0,80	448.560,80	0,50	280.350,50
4	Adjusting chainage specified in the ETCS system with the on site chainage / Usklađivanje stacionaže precizirane u ETCS sistemu sa stacionažom na terenu	Completion of the works / Završetak radova	1	281.830	281.830	0,50	140.915,00	0,80	225.464,00	0,30	84.549,00
M-3	Others / Ostalo	station / Stanica	12	5.288	63.456	4,00	21.152,00	10,00	52.880,00	6,00	31.728,00
Summary / Ukupno (USD):					**116.510.191**		**105.172.296,99**		**111.705.174,17**		**6.532.877,18**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 02.10.2024.

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 1.10.

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Draft line side copper cables / PREDLOŽENI PRUŽNI BAKARNI KABL**										
1	New line side cable STA-PV-Material / NOV PRUŽNI KABL STA-PV - Materijal	Completion of the procument / Završetak nabavke	1	5.704.858	5.704.858	0,75	4.278.643,50	0,80	4.563.886,40	0,05	285.242,90
B	**Dispatching and railway devices and local cable networks / DISPEČERSKI I PRUŽNI UREĐAJI I LOKALNA KABLOVSKA MREŽA**										
2	Central dispatch device-Work / CENTRALNI DISPEČERSKI UREĐAJ-Radovi	set / komplet	1	37.212	37.212	0,85	31.630,20	1,00	37.212,00	0,15	5.581,80
3	Station dispatch device-Novi Sad / STANIČNI DISPEČERSKI UREĐAJ-Novi Sad	set / komplet	1	250.404	250.404	0,85	212.843,40	0,95	237.883,80	0,10	25.040,40
4	Station dispatch device-Sajlovo / STANIČNI DISPEČERSKI UREĐAJ-Sajlovo	set / komplet	1	209.086	209.086	0,85	177.723,10	0,95	198.631,70	0,10	20.908,60
5	Station dispatch device-Rumenka / STANIČNI DISPEČERSKI UREĐAJ-Rumenka	set / komplet	1	202.000	202.000	0,85	171.700,00	0,95	191.900,00	0,10	20.200,00
6	Station dispatch device- Kisac / STANIČNI DISPEČERSKI UREĐAJ-Kisač	set / komplet	1	189.504	189.504	0,85	161.078,40	0,95	180.028,80	0,10	18.950,40
7	Station dispatch device-Stepanovicevo / STANIČNI DISPEČERSKI UREĐAJ-Stepanovićevo	set / komplet	1	188.730	188.730	0,85	160.420,50	0,95	179.293,50	0,10	18.873,00
13	Station dispatch device-Naumovicevo / STANIČNI DISPEČERSKI UREĐAJ-Naumovićevo	set / komplet	1	195.979	195.979	0,70	137.185,30	0,80	156.783,20	0,10	19.597,90

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
14	Station dispatch device-Aleksandrovo / STANIČNI DISPEČERSKI UREĐAJ-Aleksandrovo	set / komplet	1	2.763	2.763	0,70	1.934,10	0,00	0,00	-0,70	-1.934,10
16	Station dispatch device-Border / STANIČNI DISPEČERSKI UREĐAJ-Državna Granica	set / komplet	1	123.584	123.584	0,70	86.508,80	0,00	0,00	-0,70	-86.508,80
21	System in ETS, TSP and TSPn-ETS Vrbas / SISTEMI U EVP, PS i PSN-EVP Vrbas	set / komplet	1	4.426	4.426	0,50	2.213,00	0,90	3.983,40	0,40	1.770,40
29	APB Telephones-Work / APB TELEFONI-Radovi	set / komplet	1	97.003	97.003	0,70	67.902,10	0,80	77.602,40	0,10	9.700,30
32	Local network - works / Lokalna mreža - radovi	set / komplet	1	125.652	125.652	0,80	100.521,60	0,90	113.086,80	0,10	12.565,20
33	Relocation and protection of existing local netwrok / Izmeštanje i zaštita postojeće lokalne mreže	set / komplet	1	52.194	52.194	0,50	26.097,00	0,80	41.755,20	0,30	15.658,20
C	**Optical cables and transition system of noncritical systems / OPTIČKI KABLOVI I PRENOSNI SISTEM NEKRITIČNIH SISTEMA**										
6	Cable plant - Work / KABLOVSKO POSTROJENjE - Radovi	set / komplet	1	555.826	555.826	0,80	444.660,80	1,00	555.826,00	0,20	111.165,20
D	**Design of telecommunication System in stations and stopping places / PROJEKAT TELEKOMUNIKACIONIH SISTEMA U STANICAMA I STAJALIŠTIMA**										
D-1	**Index volume / OPŠTA SVESKA**										
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	300.590	300.590	0,80	240.472,00	0,90	270.531,00	0,10	30.059,00
6	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	287.856	287.856	0,50	143.928,00	0,70	201.499,20	0,20	57.571,20
8	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	239.880	239.880	0,70	167.916,00	0,90	215.892,00	0,20	47.976,00
10	Clock system-Work / SATNI SISTEM-Radovi	set / komplet	1	55.192	55.192	0,50	27.596,00	0,70	38.634,40	0,20	11.038,40
12	Information display system-Work / SISTEM INFORMACIONIH TABLI-Radovi	set / komplet	1	239.880	239.880	0,50	119.940,00	0,70	167.916,00	0,20	47.976,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
18	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	239.880	239.880	0,50	119.940,00	0,70	167.916,00	0,20	47.976,00
19	Enviromental monitoring system-Material / SISTEM ZA NADGLEDANjE OKOLINE-Materijal	set / komplet	1	175.132	175.132	0,80	140.105,60	1,00	175.132,00	0,20	35.026,40
20	SOS system-Work / SOS SISTEM-Radovi	set / komplet	1	60.626	60.626	0,50	30.313,00	0,70	42.438,20	0,20	12.125,20
22	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	197.422	197.422	0,50	98.711,00	0,70	138.195,40	0,20	39.484,40
D-2	**Location NOVI SAD / LOKACIJA NOVI SAD**										
28	Two-way communication microphone system-Work / DVOSMERNI KOMUNIKACIONI MIKROFONSKI SISTEM -Radovi	set / komplet	1	1.695	1.695	0,90	1.525,50	1,00	1.695,00	0,10	169,50
34	Equipment for connection to existing intranet / OPREMA ZA POVEZIVANjE NA POSTOJEĆI INTRANET-Radovi	set / komplet	1	2.544	2.544	0,50	1.272,00	1,00	2.544,00	0,50	1.272,00
D-3	**Location SAJLOVO / LOKACIJA SAJLOVO**										
16	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	11.587	11.587	0,80	9.269,60	0,90	10.428,30	0,10	1.158,70
18	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,80	592,00	0,90	666,00	0,10	74,00
19	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVOĐENjE KABLOVA u vlasništvu Telekom Srbija a.d..-Materijal	set / komplet	1	931	931	0,70	651,70	0,00	0,00	-0,70	-651,70

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D-5	**Location RUMENKA / LOKACIJA RUMENKA**										
4	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	11.766	11.766	0,90	10.589,40	1,00	11.766,00	0,10	1.176,60
19	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVOĐENjE KABLOVA u vlasništvu Telekom Srbija a.d..-Materijal	set / komplet	1	931	931	0,70	651,70	0,00	0,00	-0,70	-651,70
D-6	**Location KISAC / LOKACIJA KISAČ**										
5	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	43.201	43.201	0,90	38.880,90	1,00	43.201,00	0,10	4.320,10
9	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	14.696	14.696	0,80	11.756,80	0,90	13.226,40	0,10	1.469,60
26	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVOĐENjE KABLOVA u vlasništvu Telekom Srbija a.d..-Materijal	set / komplet	1	931	931	0,70	651,70	0,00	0,00	-0,70	-651,70
D-7	**Location STEPANOVICEVO / LOKACIJA STEPANOVIĆEVO**										
3	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	16.365	16.365	0,90	14.728,50	1,00	16.365,00	0,10	1.636,50
5	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	47.370	47.370	0,90	42.633,00	1,00	47.370,00	0,10	4.737,00
9	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	14.785	14.785	0,80	11.828,00	0,90	13.306,50	0,10	1.478,50
20	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	39.009	39.009	0,80	31.207,20	0,90	35.108,10	0,10	3.900,90
23	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,70	518,00	0,90	666,00	0,20	148,00
26	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVOĐENjE KABLOVA u vlasništvu Telekom Srbija a.d..-Materijal	set / komplet	1	931	931	0,70	651,70	0,00	0,00	-0,70	-651,70

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D-8	**Location ZMAJEVO / LOKACIJA ZMAJEVO**										
3	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	14.688	14.688	0,90	13.219,20	1,00	14.688,00	0,10	1.468,80
5	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	44.482	44.482	0,90	40.033,80	1,00	44.482,00	0,10	4.448,20
9	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	14.722	14.722	0,70	10.305,40	0,90	13.249,80	0,20	2.944,40
11	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	9.450	9.450	0,70	6.615,00	0,90	8.505,00	0,20	1.890,00
13	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	4.499	4.499	0,70	3.149,30	0,90	4.049,10	0,20	899,80
19	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	2.944	2.944	0,70	2.060,80	0,90	2.649,60	0,20	588,80
21	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	13.675	13.675	0,80	10.940,00	0,90	12.307,50	0,10	1.367,50
23	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,70	518,00	0,90	666,00	0,20	148,00
26	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVOĐENjE KABLOVA u vlasništvu Telekom Srbija a.d..-Materijal	set / komplet	1	931	931	0,70	651,70	0,00	0,00	-0,70	-651,70
D-9	**Location VRBAS / LOKACIJA VRBAS NOVA**										
2	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	31.650	31.650	0,90	28.485,00	1,00	31.650,00	0,10	3.165,00
4	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	65.546	65.546	0,90	58.991,40	1,00	65.546,00	0,10	6.554,60
8	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	21.447	21.447	0,80	17.157,60	0,90	19.302,30	0,10	2.144,70
10	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	8.968	8.968	0,80	7.174,40	0,90	8.071,20	0,10	896,80

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
12	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	8.766	8.766	0,80	7.012,80	0,90	7.889,40	0,10	876,60
14	Information display system-Work / SISTEM INFORMACIONIH TABLI-Radovi	set / komplet	1	5.379	5.379	0,80	4.303,20	0,90	4.841,10	0,10	537,90
16	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	4.350	4.350	0,80	3.480,00	0,90	3.915,00	0,10	435,00
18	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	4.161	4.161	0,80	3.328,80	0,90	3.744,90	0,10	416,10
20	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	18.471	18.471	0,80	14.776,80	0,90	16.623,90	0,10	1.847,10
22	SOS system-Work / SOS SISTEM-Radovi	set / komplet	1	550	550	0,70	385,00	0,90	495,00	0,20	110,00
24	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,80	592,00	0,90	666,00	0,10	74,00
26	Two-way communication microphone system-Work / DVOSMERNI KOMUNIKACIONI MIKROFONSKI SISTEM -Radovi	set / komplet	1	1.695	1.695	0,50	847,50	0,80	1.356,00	0,30	508,50
28	Audio-visual-information software (AVIS)-Work / AUDIO-VIZUELNI INFORMACIONI SOFTVER (AVIS)-Radovi	set / komplet	1	52.006	52.006	0,50	26.003,00	0,80	41.604,80	0,30	15.601,80
29	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVOĐENjE KABLOVA u vlasništvu Telekom Srbija a.d..-Materijal	set / komplet	1	931	931	0,70	651,70	0,00	0,00	-0,70	-651,70

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
32	Subregional station equipment - Common communication network - Work / OPREMA SUBREGIONALNE STANICE - ZAJEDNIČKA KOMUNIKACIONA MREŽA -Radovi	set / komplet	1	3.564	3.564	0,80	2.851,20	0,90	3.207,60	0,10	356,40
34	Subregional station equipment - Video surveillance system-Work / OPREMA SUBREGIONALNE STANICE - SISTEM VIDEO NADZORA-Radovi	set / komplet	1	888	888	0,80	710,40	0,90	799,20	0,10	88,80
36	Subregional station equipment - Public address system-Work / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Radovi	set / komplet	1	1.070	1.070	0,80	856,00	0,90	963,00	0,10	107,00
D-10	**INFORMATION-COMMUNICATION AND DETECTION systems - Location VRBAS / INFORMACIONO-KOMUNIKACIONI I DETEKTORSKI SISTEMI - LOKACIJA VRBAS**										
5	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	29.649	29.649	0,30	8.894,70	0,00	0,00	-0,30	-8.894,70
20	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVOĐENjE KABLOVA u vlasništvu Telekom Srbija a.d..-Materijal	set / komplet	1	931	931	0,70	651,70	0,00	0,00	-0,70	-651,70
D-11	**Location LOVCENAC - MALI IDJOS / LOKACIJA LOVĆENAC - MALI IĐOŠ**										
3	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	16.386	16.386	0,90	14.747,40	1,00	16.386,00	0,10	1.638,60
5	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	43.201	43.201	0,80	34.560,80	0,90	38.880,90	0,10	4.320,10
9	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	14.696	14.696	0,50	7.348,00	0,80	11.756,80	0,30	4.408,80
11	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	7.773	7.773	0,80	6.218,40	0,90	6.995,70	0,10	777,30
13	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	5.198	5.198	0,60	3.118,80	0,90	4.678,20	0,30	1.559,40

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
15	Information display system-Work / SISTEM INFORMACIONIH TABLI-Radovi	set / komplet	1	1.654	1.654	0,50	827,00	0,80	1.323,20	0,30	496,20
17	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	5.220	5.220	0,80	4.176,00	0,90	4.698,00	0,10	522,00
19	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	2.998	2.998	0,80	2.398,40	0,90	2.698,20	0,10	299,80
21	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	13.655	13.655	0,80	10.924,00	0,90	12.289,50	0,10	1.365,50
23	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,60	444,00	0,80	592,00	0,20	148,00
25	Audio-visual-information software (AVIS)-Work / AUDIO-VIZUELNI INFORMACIONI SOFTVER (AVIS)-Radovi	set / komplet	1	52.006	52.006	0,50	26.003,00	0,80	41.604,80	0,30	15.601,80
26	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVOĐENjE KABLOVA u vlasništvu Telekom Srbija a.d..-Materijal	set / komplet	1	931	931	0,70	651,70	0,00	0,00	-0,70	-651,70
D-12	**Location BACKA TOPOLA / LOKACIJA BAČKA TOPOLA**										
2	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	31.119	31.119	0,80	24.895,20	0,90	28.007,10	0,10	3.111,90
4	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	58.566	58.566	0,80	46.852,80	0,90	52.709,40	0,10	5.856,60
8	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	27.394	27.394	0,50	13.697,00	0,80	21.915,20	0,30	8.218,20
10	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	12.564	12.564	0,70	8.794,80	0,90	11.307,60	0,20	2.512,80
12	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	7.364	7.364	0,70	5.154,80	0,90	6.627,60	0,20	1.472,80

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
14	Information display system-Work / SISTEM INFORMACIONIH TABLI-Radovi	set / komplet	1	2.831	2.831	0,70	1.981,70	0,90	2.547,90	0,20	566,20
16	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	6.366	6.366	0,70	4.456,20	0,90	5.729,40	0,20	1.273,20
18	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	3.658	3.658	0,70	2.560,60	0,90	3.292,20	0,20	731,60
20	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	17.110	17.110	0,70	11.977,00	0,90	15.399,00	0,20	3.422,00
24	SOS system-Work / SOS SISTEM-Radovi	set / komplet	1	550	550	0,80	440,00	0,90	495,00	0,10	55,00
26	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	1.272	1.272	0,50	636,00	0,80	1.017,60	0,30	381,60
28	Two-way communication microphone system-Work / DVOSMERNI KOMUNIKACIONI MIKROFONSKI SISTEM -Radovi	set / komplet	1	1.695	1.695	0,50	847,50	0,80	1.356,00	0,30	508,50
30	Audio-visual-information software (AVIS)-Work / AUDIO-VIZUELNI INFORMACIONI SOFTVER (AVIS)-Radovi	set / komplet	1	52.006	52.006	0,50	26.003,00	0,80	41.604,80	0,30	15.601,80
31	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVOĐENjE KABLOVA u vlasništvu Telekom Srbija a.d..-Materijal	set / komplet	1	931	931	0,70	651,70	0,00	0,00	-0,70	-651,70
36	Subregional station equipment - Common communication network - Work / OPREMA SUBREGIONALNE STANICE - ZAJEDNIČKA KOMUNIKACIONA MREŽA -Radovi	set / komplet	1	3.564	3.564	0,50	1.782,00	0,80	2.851,20	0,30	1.069,20

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
38	Subregional station equipment - Video surveillance system-Work / OPREMA SUBREGIONALNE STANICE - SISTEM VIDEO NADZORA-Radovi	set / komplet	1	888	888	0,50	444,00	0,80	710,40	0,30	266,40
40	Subregional station equipment - Public address system-Work / OPREMA SUBREGIONALNE STANICE - RAZGLASNI SISTEM-Radovi	set / komplet	1	1.070	1.070	0,50	535,00	0,80	856,00	0,30	321,00
D-13	**Location ZEDNIK / LOKACIJA ŽEDNIK**										
3	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	14.645	14.645	0,80	11.716,00	1,00	14.645,00	0,20	2.929,00
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	247.408	247.408	0,90	222.667,20	1,00	247.408,00	0,10	24.740,80
5	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	43.201	43.201	0,80	34.560,80	0,90	38.880,90	0,10	4.320,10
9	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	14.696	14.696	0,60	8.817,60	0,80	11.756,80	0,20	2.939,20
11	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	7.773	7.773	0,80	6.218,40	0,90	6.995,70	0,10	777,30
13	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	5.198	5.198	0,60	3.118,80	0,90	4.678,20	0,30	1.559,40
15	Information display system-Work / SISTEM INFORMACIONIH TABLI-Radovi	set / komplet	1	1.654	1.654	0,60	992,40	0,90	1.488,60	0,30	496,20
17	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	4.350	4.350	0,80	3.480,00	0,90	3.915,00	0,10	435,00
19	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	2.998	2.998	0,80	2.398,40	0,90	2.698,20	0,10	299,80

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
21	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	13.655	13.655	0,80	10.924,00	0,90	12.289,50	0,10	1.365,50
23	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,60	444,00	0,80	592,00	0,20	148,00
25	Audio-visual-information software (AVIS)-Work / AUDIO-VIZUELNI INFORMACIONI SOFTVER (AVIS)-Radovi	set / komplet	1	52.006	52.006	0,50	26.003,00	0,80	41.604,80	0,30	15.601,80
26	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVOĐENjE KABLOVA u vlasništvu Telekom Srbija a.d..-Materijal	set / komplet	1	931	931	0,70	651,70	0,00	0,00	-0,70	-651,70
D-14	**Location NAUMOVICEVO / LOKACIJA NAUMOVIĆEVO**										
3	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	16.386	16.386	0,80	13.108,80	1,00	16.386,00	0,20	3.277,20
4	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	247.106	247.106	0,80	197.684,80	1,00	247.106,00	0,20	49.421,20
5	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	43.201	43.201	0,80	34.560,80	0,90	38.880,90	0,10	4.320,10
9	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	14.696	14.696	0,20	2.939,20	0,70	10.287,20	0,50	7.348,00
11	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	7.773	7.773	0,70	5.441,10	0,80	6.218,40	0,10	777,30
13	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	5.198	5.198	0,20	1.039,60	0,70	3.638,60	0,50	2.599,00
15	Information display system-Work / SISTEM INFORMACIONIH TABLI-Radovi	set / komplet	1	1.654	1.654	0,20	330,80	0,70	1.157,80	0,50	827,00
17	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	4.350	4.350	0,40	1.740,00	0,70	3.045,00	0,30	1.305,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
19	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	2.998	2.998	0,20	599,60	0,70	2.098,60	0,50	1.499,00
21	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	13.655	13.655	0,40	5.462,00	0,70	9.558,50	0,30	4.096,50
23	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,20	148,00	0,50	370,00	0,30	222,00
25	Audio-visual-information software (AVIS)-Work / AUDIO-VIZUELNI INFORMACIONI SOFTVER (AVIS)-Radovi	set / komplet	1	52.006	52.006	0,30	15.601,80	0,70	36.404,20	0,40	20.802,40
26	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVOĐENjE KABLOVA u vlasništvu Telekom Srbija a.d..-Materijal	set / komplet	1	931	931	0,70	651,70	0,00	0,00	-0,70	-651,70
D-15	**Location SUBOTICA / LOKACIJA SUBOTICA**										
2	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	93.934	93.934	0,80	75.147,20	0,90	84.540,60	0,10	9.393,40
4	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	266.048	266.048	0,80	212.838,40	0,90	239.443,20	0,10	26.604,80
8	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	28.515	28.515	0,50	14.257,50	0,60	17.109,00	0,10	2.851,50
10	Public address system-Work / RAZGLASNI SISTEM-Radovi	set / komplet	1	9.889	9.889	0,60	5.933,40	0,70	6.922,30	0,10	988,90
12	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	9.614	9.614	0,50	4.807,00	0,60	5.768,40	0,10	961,40
14	Information display system-Work / SISTEM INFORMACIONIH TABLI-Radovi	set / komplet	1	4.732	4.732	0,50	2.366,00	0,60	2.839,20	0,10	473,20
16	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	4.031	4.031	0,60	2.418,60	0,70	2.821,70	0,10	403,10

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
18	Intrusion detection system-Work / PROTIVPROVALNI SISTEM-Radovi	set / komplet	1	2.944	2.944	0,60	1.766,40	0,70	2.060,80	0,10	294,40
19	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	372.281	372.281	0,80	297.824,80	0,90	335.052,90	0,10	37.228,10
20	Automatic fire detection (AFD-FAS)-Work / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Radovi	set / komplet	1	15.655	15.655	0,60	9.393,00	0,70	10.958,50	0,10	1.565,50
24	SOS system-Work / SOS SISTEM-Radovi	set / komplet	1	542	542	0,60	325,20	0,70	379,40	0,10	54,20
31	Entry of the cablesowned by Telekom Srbija a.d.-Material / UVOĐENjE KABLOVA u vlasništvu Telekom Srbija a.d..-Materijal	set / komplet	1	931	931	0,70	651,70	1,00	931,00	0,30	279,30
35	Subregional station equipment - Common communication network - Material / OPREMA SUBREGIONALNE STANICE - ZAJEDNIČKA KOMUNIKACIONA MREŽA -Materijal	set / komplet	1	19.830	19.830	0,85	16.855,50	1,00	19.830,00	0,15	2.974,50
D-16	**Location OF ELECTRIC POWER PLANTS (ETS, TSP and TSPN) / LOKACIJE ELEKTRO POSTROJENjA (EVP, PS i PSN)**										
1	Main cable routes-Material / GLAVNE KABLOVSKE TRASE-Materijal	set / komplet	1	4.499	4.499	0,90	4.049,10	1,00	4.499,00	0,10	449,90
2	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	8.489	8.489	0,90	7.640,10	1,00	8.489,00	0,10	848,90
3	Common communication network-Material / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Materijal	set / komplet	1	37.376	37.376	0,90	33.638,40	1,00	37.376,00	0,10	3.737,60
4	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	5.562	5.562	0,90	5.005,80	1,00	5.562,00	0,10	556,20

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
7	Video surveillance system-Material / SISTEM VIDEO NADZORA-Materijal	set / komplet	1	34.357	34.357	0,90	30.921,30	1,00	34.357,00	0,10	3.435,70
8	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	2.620	2.620	0,60	1.572,00	0,90	2.358,00	0,30	786,00
9	Clock system -Material / SATNI SISTEM -Materijal	set / komplet	1	1.281	1.281	0,90	1.152,90	1,00	1.281,00	0,10	128,10
10	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	125	125	0,60	75,00	0,90	112,50	0,30	37,50
11	Access control system-Material / SISTEM KONTROLE PRISTUPA-Materijal	set / komplet	1	8.318	8.318	0,90	7.486,20	1,00	8.318,00	0,10	831,80
13	Intrusion detection system-Material / PROTIVPROVALNI SISTEM-Materijal	set / komplet	1	10.244	10.244	0,90	9.219,60	1,00	10.244,00	0,10	1.024,40
15	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	17.244	17.244	0,90	15.519,60	1,00	17.244,00	0,10	1.724,40
D-17	**OPEN GREEN FIELD Location / OPEN GREEN FIELDLOKACIJE**										
2	Main cable routes-Work / GLAVNE KABLOVSKE TRASE-Radovi	set / komplet	1	2.043	2.043	0,90	1.838,70	1,00	2.043,00	0,10	204,30
4	Common communication network-Work / ZAJEDNIČKA KOMUNIKACIONA MREŽA-Radovi	set / komplet	1	6.433	6.433	0,90	5.789,70	1,00	6.433,00	0,10	643,30
6	Video surveillance system-Work / SISTEM VIDEO NADZORA-Radovi	set / komplet	1	1.170	1.170	0,80	936,00	0,90	1.053,00	0,10	117,00
10	Clock system -Work / SATNI SISTEM -Radovi	set / komplet	1	125	125	0,80	100,00	0,90	112,50	0,10	12,50
12	Access control system-Work / SISTEM KONTROLE PRISTUPA-Radovi	set / komplet	1	1.526	1.526	0,80	1.220,80	0,90	1.373,40	0,10	152,60

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
15	Automatic fire detection (AFD-FAS)-Material / AUTOMATSKA DOJAVA POŽARA (AFD-FAS)-Materijal	set / komplet	1	19.457	19.457	0,80	15.565,60	1,00	19.457,00	0,20	3.891,40
18	FIXED FIRE ALARM system WITH FIRE EXSTINGUISHING MANAGEMENT-Work / STABILNE INSTALACIJE PROTIVPOŽARNOG ALARMNOG SISTEMA SA UPRAVLjANjEM GAŠENjA POŽARA-Radovi	set / komplet	1	3.293	3.293	0,80	2.634,40	0,90	2.963,70	0,10	329,30
20	Enviromental monitoring system-Work / SISTEM ZA NADGLEDANjE OKOLINE-Radovi	set / komplet	1	740	740	0,70	518,00	0,90	666,00	0,20	148,00
E	**RADIO systems / RADIO SISTEMI**										
E-1	**COMMON FOR THE WHOLE LINE / ZAJEDNIČKO ZA CELU LINIJU**										
1	Total Transmission system for critical services - COMMON FOR THE WHOLE LINE: / UKUPNO PRENOSNI SISTEM ZA KRITIČNE SERVISE - ZAJEDNIČKO ZA CELU LINIJU:	set / komplet	1	856.899	856.899	0,90	771.209,10	1,00	856.899,00	0,10	85.689,90
3	Total EXISTING RADIO DISPATCHING system (RDV): / UKUPNO POSTOJEĆI RADIO DISPEČERSKI SISTEM (RDV):	set / komplet	1	1.887.519	1.887.519	0,90	1.698.767,10	1,00	1.887.519,00	0,10	188.751,90
E-3	**NOVI SAD RAILWAY STATION / Stanica Novi Sad**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	367.255	367.255	0,90	330.529,50	1,00	367.255,00	0,10	36.725,50
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,90	227.511,00	1,00	252.790,00	0,10	25.279,00
E-4	**TSP NOVI SAD / EVP Novi Sad**										
2	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.285	1.285	0,90	1.156,50	1,00	1.285,00	0,10	128,50

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
3	Total TSP NOVI SAD: / UKUPNO EVP Novi Sad:	set / komplet	1	137.068	137.068	0,90	123.361,20	1,00	137.068,00	0,10	13.706,80
E-5	**SAJLOVO Location / LOKACIJA Sajlovo**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	4.598	4.598	0,90	4.138,20	1,00	4.598,00	0,10	459,80
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,90	227.511,00	1,00	252.790,00	0,10	25.279,00
E-6	**RUMENKA RAILWAY STATION / STANICA Rumenka**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	265.698	265.698	0,90	239.128,20	1,00	265.698,00	0,10	26.569,80
E-7	**KISAC RAILWAY STATION / STANICA Kisač**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,90	227.511,00	1,00	252.790,00	0,10	25.279,00
E-8	**TSP KISAC / PS Kisač**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,90	146.079,00	1,00	162.310,00	0,10	16.231,00
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.057	1.057	0,90	951,30	1,00	1.057,00	0,10	105,70
E-9	**STEPANOVICEVO RAILWAY STATION / STANICA Stepanovićevo**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,90	227.511,00	1,00	252.790,00	0,10	25.279,00
E-10	**ZMAJEVO RAILWAY STATION / STANICA Zmajevo**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,90	227.511,00	1,00	252.790,00	0,10	25.279,00

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-11	**TSPn ZMAJEVO / PSN Zmajevo**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,90	146.079,00	1,00	162.310,00	0,10	16.231,00
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.057	1.057	0,90	951,30	1,00	1.057,00	0,10	105,70
E-13	**VRBAS NOVA RAILWAY STATION / STANICA Vrbas Nova**										
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,90	227.511,00	1,00	252.790,00	0,10	25.279,00
E-14	**ETS VRBAS / EVP Vrbas**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,90	146.079,00	1,00	162.310,00	0,10	16.231,00
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.285	1.285	0,90	1.156,50	1,00	1.285,00	0,10	128,50
E-15	**VRBAS ATAR Location / LOKACIJA Vrbas Atar**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	2.610	2.610	0,90	2.349,00	1,00	2.610,00	0,10	261,00
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	241.057	241.057	0,90	216.951,30	1,00	241.057,00	0,10	24.105,70
E-16	**LOVCENAC RAILWAY STATION / STANICA Lovćenac**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	4.598	4.598	0,90	4.138,20	1,00	4.598,00	0,10	459,80

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,90	167.556,60	1,00	186.174,00	0,10	18.617,40
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,90	227.511,00	1,00	252.790,00	0,10	25.279,00
E-17	**TSP LOVCENAC / PS Lovćenac**										
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,90	146.079,00	1,00	162.310,00	0,10	16.231,00
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.057	1.057	0,90	951,30	1,00	1.057,00	0,10	105,70
E-18	**MALI IDOS Location / LOKACIJA Mali Iđoš Polje**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	2.610	2.610	0,90	2.349,00	1,00	2.610,00	0,10	261,00
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	166.161	166.161	0,90	149.544,90	1,00	166.161,00	0,10	16.616,10
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	241.057	241.057	0,90	216.951,30	1,00	241.057,00	0,10	24.105,70
E-19	**BACKA TOPOLA RAILWAY STATION / STANICA Bačka Topola**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	8.461	8.461	0,90	7.614,90	1,00	8.461,00	0,10	846,10

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	370.831	370.831	0,90	333.747,90	1,00	370.831,00	0,10	37.083,10
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,90	227.511,00	1,00	252.790,00	0,10	25.279,00
E-20	**TSP BACKA TOPOLA / PS Bačka Topola**										
1	Total cable routes: / UKUPNO KABLOVSKE TRASE:	set / komplet	1	728	728	0,80	582,40	1,00	728,00	0,20	145,60
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,90	146.079,00	1,00	162.310,00	0,10	16.231,00
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.057	1.057	0,90	951,30	1,00	1.057,00	0,10	105,70
E-21	**MALI BEOGRAD Location / LOKACIJA Mali Beograd**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	2.610	2.610	0,80	2.088,00	1,00	2.610,00	0,20	522,00
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	166.161	166.161	0,90	149.544,90	1,00	166.161,00	0,10	16.616,10
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	241.057	241.057	0,90	216.951,30	1,00	241.057,00	0,10	24.105,70

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-22	**ZEDNIK RAILWAY STATION / STANICA Žednik**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	4.598	4.598	0,90	4.138,20	1,00	4.598,00	0,10	459,80
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,90	167.556,60	1,00	186.174,00	0,10	18.617,40
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,90	227.511,00	1,00	252.790,00	0,10	25.279,00
E-23	**TSP ZEDNIK / PS Žednik**										
1	Total cable routes: / UKUPNO KABLOVSKE TRASE:	set / komplet	1	728	728	0,90	655,20	1,00	728,00	0,10	72,80
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,90	146.079,00	1,00	162.310,00	0,10	16.231,00
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.057	1.057	0,90	951,30	1,00	1.057,00	0,10	105,70

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-24	**VERUSIC Location / LOKACIJA Verušić**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	2.610	2.610	0,80	2.088,00	1,00	2.610,00	0,20	522,00
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	166.161	166.161	0,90	149.544,90	1,00	166.161,00	0,10	16.616,10
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	241.057	241.057	0,90	216.951,30	1,00	241.057,00	0,10	24.105,70
E-25	**NAUMOVICEVO RAILWAY STATION / STANICA Naumovićevo**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	4.598	4.598	0,80	3.678,40	0,90	4.138,20	0,10	459,80
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	186.174	186.174	0,90	167.556,60	1,00	186.174,00	0,10	18.617,40
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	252.790	252.790	0,90	227.511,00	1,00	252.790,00	0,10	25.279,00
E-26	**ETS SUBOTICA / EVP Subotica**										
1	Total cable routes: / UKUPNO KABLOVSKE TRASE:	set / komplet	1	521	521	0,60	312,60	0,90	468,90	0,30	156,30
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,90	146.079,00	1,00	162.310,00	0,10	16.231,00
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.285	1.285	0,80	1.028,00	0,90	1.156,50	0,10	128,50

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-27	**NOVI GRAD Location / LOKACIJA Novi Grad**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	2.610	2.610	0,80	2.088,00	1,00	2.610,00	0,20	522,00
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	166.161	166.161	0,90	149.544,90	1,00	166.161,00	0,10	16.616,10
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	253.964	253.964	0,90	228.567,60	1,00	253.964,00	0,10	25.396,40
E-28	**SUBOTICA RAILWAY STATION / STANICA Subotica**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	15.573	15.573	0,40	6.229,20	0,80	12.458,40	0,40	6.229,20
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	370.831	370.831	0,90	333.747,90	1,00	370.831,00	0,10	37.083,10
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	265.698	265.698	0,80	212.558,40	0,90	239.128,20	0,10	26.569,80
E-29	**TSP SUBOTICA / PS Subotica**										
1	Total cable routes: / UKUPNO KABLOVSKE TRASE:	set / komplet	1	728	728	0,00	0,00	1,00	728,00	1,00	728,00
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	162.310	162.310	0,90	146.079,00	1,00	162.310,00	0,10	16.231,00
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.057	1.057	0,90	951,30	1,00	1.057,00	0,10	105,70

11. Telecommunication Syetem / Telekomunikacioni sistemi

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
E-30	**STATE BORDER (KELEBIJA) Location / LOKACIJA Državna Granica (KELEBIJA)**										
1	Total optical cables and cable routs: / UKUPNO OPTIČKI KABLOVI I KABLOVSKE TRASE:	set / komplet	1	2.610	2.610	0,80	2.088,00	1,00	2.610,00	0,20	522,00
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	166.161	166.161	0,90	149.544,90	1,00	166.161,00	0,10	16.616,10
3	Total GSM-R system: / UKUPNO GSM-R SISTEM:	set / komplet	1	241.057	241.057	0,90	216.951,30	1,00	241.057,00	0,10	24.105,70
E-31	**TSPn STATE BORDER (KELEBIJA) / PSN Državna Granica (KELEBIJA)**										
1	Total cable routes: / UKUPNO KABLOVSKE TRASE:	set / komplet	1	728	728	0,80	582,40	1,00	728,00	0,20	145,60
2	Total Transmission system for critical services: / UKUPNO PRENOSNI SISTEMI ZA KRITIČNE LOKACIJE:	set / komplet	1	163.092	163.092	0,90	146.782,80	1,00	163.092,00	0,10	16.309,20
3	Total Common communication network - pasive equipment: / UKUPNO ZAJEDNIČKA KOMUNIKACIONA MREŽA - PASIVNA OPREMA:	set / komplet	1	1.095	1.095	0,40	438,00	1,00	1.095,00	0,60	657,00
Summary / Ukupno (USD):					**71.650.868**		**61.247.461,50**		**63.588.637,80**		**2.341.176,30**

Confirmed by Contractor /
Odgovorni Izvođač radova: _____

Date/Datum : _____

Approved By Supervisor/
Nadzorni Organ: _____

Date/Datum : 01.10.2024.

12. Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	**Thermotechnical instalations in station building Novi Sad / Termotehničke u staničnoj zgradi Novi Sad**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	304.382	304.382	0,90	273.943,80	0,95	289.162,90	0,05	15.219,10
H	**Thermotechnical instalations of SS and TC buildings in Stepanovićevo station / Termotehničke instalacije u zgradi za SS i TT u stanici Stepanovićevo**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	20.719	20.719	0,80	16.575,20	0,95	19.683,05	0,15	3.107,85
L	**Thermotechnical instalations of SS and TC buildings in Vrbas station / Termotehničke instalacije u zgradi za SS i TT u stanici Vrbas**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	22.407	22.407	0,90	20.166,30	0,95	21.286,65	0,05	1.120,35
N	**Thermotechnical instalations of SS and TC buildings in Lovćenac station / Termotehničke instalacije u zgradi za SS i TT u stanici Lovćenac**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	20.719	20.719	0,50	10.359,50	0,90	18.647,10	0,40	8.287,60
O	**Thermotechnical instalations for sectioning post in Lovćenac train station / Termotehničke instalacije PS-a u stanici Lovćenac**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	9.393	9.393	0,90	8.453,70	0,95	8.923,35	0,05	469,65
U	**Thermotechnical instalations of SS and TC buildings in Naumovićevo station / Termotehničke instalacije u zgradi za SS i TT u stanici Naumovićevo**										
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	19.948	19.948	0,20	3.989,60	0,90	17.953,20	0,70	13.963,60
V	**Thermotechnical instalations in station building in Subotica and underpass restroom / Termotehničke u staničnoj zgradi u Subotici i u toaletu pothodnika**										
	Thermotechnical procurement / Termotehnika nabavka	Completion of the thermotechnical procurement / Završetak nabavke termotehnike	1	539.220	539.220	0,76	409.807,20	0,83	447.552,60	0,07	37.745,40
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	95.156	95.156	0,76	72.318,56	0,83	78.979,48	0,07	6.660,92

12. Thermotechnical Installations & Fire Suppression / Termotehničke i protivpožarne instalacije

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed In Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
Z	**Thermotechnical instalations building for electrotechnical jobs in Subotica station / Termotehničke instalacije u zgradi ETP-a u Subotici**										
	Thermotechnical procurement / Termotehnika nabavka	Completion of the thermotechnical procurement / Završetak nabavke termotehnike	1	28.951	28.951	0,35	10.132,85	0,75	21.713,25	0,40	11.580,40
	Thermotechnical installations / Termotehnika instalacije	Completion of the thermotechnical installation / Završetak instalacije termotehnike	1	5.109	5.109	0,35	1.788,15	0,75	3.831,75	0,40	2.043,60
Summary / Ukupno (USD)					**5.809.444**		**4.178.605,73**		**4.278.804,20**		**100.198,47**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 02.10.2024

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : 10. 2024

14. Roads Traffic Signalization and Equipment / Putna saobraćajna signalizacija i oprema

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
A	Road traffic signalization and equipment from Novi Sad to Bačka Topola / Putna saobraćajna signalizacija i oprema od Novog Sada do Bačke Topole	Completion of installation of each road traffic signalization and equipment / Završetak ugradnje svake od saobraćajne signalizacije i opreme	23	28.882	664.286	4,70	135.745,40	7,80	225.279,60	3,10	89.534,20
B	Road traffic signalization and equipment from Bačka Topola to the State border (Kelebia) / Putna saobraćajna signalizacija i oprema od Bačke Topole do Državne granice (Kelebija)	Completion of installation of each road traffic signalization and equipment / Završetak ugradnje svake od saobraćajne signalizacije i opreme	20	21.427	428.540	15,35	328.904,45	15,45	331.047,15	0,10	2.142,70
C	Road traffic in the course of works from Novi Sad to Bačka Topola / Saobraćajna signalizacija za vreme izvođenja radova od Novog Sada do Bačke Topole	Completion of installation of each road traffic signalization incourse of works / Završetak ugradnje svake od saobraćajne signalizacije i opreme	14	4.668	65.352	5,30	24.740,40	5,60	26.140,80	0,30	1.400,40
D	Road traffic in the course of works from Bačka Topola to the State border (Kelebia) / Saobraćajna signalizacija za vreme izvođenja radova od Bačke Topole do Državne granice (Kelebija)	Completion of installation of each road traffic signalization incourse of works / Završetak ugradnje svake od saobraćajne signalizacije i opreme	10	6.642	66.420	8,60	57.121,20	8,70	57.785,40	0,10	664,20
Summary / Ukupno (USD)					**1.371.233**		**546.511,45**		**640.252,95**		**93.741,50**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 02.10.2024

Approved By Supervisor/ Nadzorni Organ: K. Jedinica 379 4080 29

Date/Datum : 02.10.2024

15. Landscaping, planning of platform and evironment measures / Pejzažno uređenje, peroni i mere zaštite životne sredine

No. / Br.	Item / Pozicija	Unit / Jedinica	Contracted Works / Ugovoreni radovi			Previous Completed Works / Ukupno izvedeni radovi po prehodnim situacijama		Total Completed Works / Ukupno izvedeni radovi		Work Completed in Current IPC / Izvedeni radovi po ovoj Privremenoj situaciji	
			Number of unit / Broj jedinica	Unit price / Jedinična cena (USD)	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)	Number of unit / Broj jedinica	Total Price / Ukupna cena (USD)
D	**landscaping of platforms and platform canopies in TPS Novi Sad / Pejzažno uređenje perona i Peronske nadstrešnice u TPS Novi Sad**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of landscaping of platforms / Završetak pejzažnog uređenje perona	1	63.158	63.158	0,70	44.210,60	0,90	56.842,20	0,20	12.631,60
E	**landscaping of platforms and platform canopies in Kisač railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Kisač**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	111.824	223.648	1,65	184.509,60	1,80	201.283,20	0,15	16.773,60
F	**landscaping of platforms and platform canopies in Stepanovićevo stopping place / Pejzažno uređenje perona i Peronske nadstrešnice u stajalištu Stepanovićevo**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	123.706	247.412	1,65	204.114,90	1,80	222.670,80	0,15	18.555,90
G	**landscaping of platforms and platform canopies in Zmajevo railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Zmajevo**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	2	106.451	212.902	1,65	175.644,15	1,80	191.611,80	0,15	15.967,65
M	**landscaping of platforms and platform canopies in Naumovićevo railway station / Pejzažno uređenje perona i Peronske nadstrešnice u stanici Naumovićevo**										
2	platform walls / Peronski zidovi	Completion of platform wall of each platform / Završetak peronskih zidova	2	143.500	287.000	1,90	272.650,00	1,95	279.825,00	0,05	7.175,00
N	**landscaping of platforms in Subotica passenger railway station / Pejzažno uređenje perona u putničkoj stanici Subotica**										
1	landscaping of platforms / Pejzažno uređenje perona	Completion of the landscaping of each platform / Završetak pejzažnog uređenje perona	4	79.018	316.072	2,88	227.571,84	3,39	267.871,02	0,51	40.299,18
O	**platform canopies in Subotica passenger railway station / Peronske nadstrešnice u putničkoj stanici Subotica**										
	platform canopies / Peronske nadstrešnice	Completion of each platform canopy / Završetak peronskih nadstrešnica	3	224.069	672.207	2,32	519.840,08	2,70	604.986,30	0,38	85.146,22
Summary / Ukupno (USD)					**34.360.084**		**30.479.439,44**		**30.675.988,59**		**196.549,15**

Confirmed by Contractor / Odgovorni Izvođač radova: _____

Date/Datum : 02.10.2024

Approved By Supervisor/ Nadzorni Organ: _____

Date/Datum : _____